

Status Updates on Active Projects sorted by Cost

| Estimated Cost | Project Owner | Project Manager | Project Name | Project # | Completion Date | CurrentStatus |
|----------------|------------------|-------------------|---|------------------------------|-----------------|--|
| \$7,500,000.00 | Ryan McReynolds | Thompson, Michael | SR 347 (Rock Springs Road) [State & MTPO funded] | No City Funds | 12/31/2020 | Per TDOT Field Survey is complete and will be turned over to Design week of 11/12/2017. |
| \$6,719,995.10 | Chad Austin | Chad Austin | Reedy Creek Sewer Trunk Line | SW1706 | 3/21/2018 | Contractor is 60% along Lomax St and is working along W Center St. |
| \$6,600,000.00 | Niki Ensor | Niki Ensor | Water & Wastewater Facilities SCADA/Telemetry Project | WA1700/ SW1700/ SW1603 | 4/1/2019 | Compiling data on existing equipment for CDM. Design continues. |
| \$4,400,000.00 | Niki Ensor | Niki Ensor | WWTP Electrical Improvements | SW1800 | 9/1/2019 | Kick of meeting 11/10/17 |
| \$4,300,000.00 | Chad Austin | Hank Clabaugh | Border Regions Utility Upgrades | | 2/17/2020 | Waterline survey is underway. |
| \$4,186,000.00 | Chris McCartt | Mason, David | New KATS Transit Center | GP1718 | 11/15/2018 | Change order for AEP conduits for BMA approval 11/21. |
| \$3,750,000.00 | Niki Ensor | Niki Ensor | Chemical Feed Design | WA1403 | 4/1/2019 | Evaluating building layout options to avoid existing plant yard piping. |
| \$3,740,000.00 | Niki Ensor | Niki Ensor | West Kingsport Forcemain and Pump Station Improvements | SW1708 | 6/1/2018 | Surveyor is resubmitting property descriptions for easements. |
| \$3,300,000.00 | Michael Thompson | Thompson, Michael | Indian Trail Drive Extension | GP1615 | 12/31/2017 | Utilities met with Designer this week to finalize relocations plan. |
| \$2,291,714.00 | Chad Austin | Mike Hickman | Colonial Heights Ph V Sewer & Water | SW1512/ WA1404 | 12/21/2017 | Contractor working in Centerbrook Circle Area. |
| \$1,926,364.00 | Chad Austin | Mike Hickman | Colonial Heights Ph IV Sewer & Water | SW1511 | 12/22/2017 | Paving expected to begin during the week of December 4th. |
| \$1,700,000.00 | Michael Thompson | Thompson, Michael | Main Street Rebuild [City & MTPO Funded] | GP1516 | 4/1/2021 | The Environmental Document has been approved and schematic design is underway, based upon public comments. |
| \$1,688,507.50 | Chad Austin | Pamela Gilmer | Pendragon Sidewalk & Water Improvement | WA1803/G P1830 | 9/18/2018 | 3750 L.F. of waterline installed on Pendragon Road. Contractor installing services. |
| \$1,500,000.00 | Rob Cole | Harris, David | Bays Mountain Dam Rehabilitation | GP1707 | | Pre-Bid Conference held at Bays Mountain Nature Center / Planetarium 11-28-2017 |
| \$1,250,000.00 | Niki Ensor | Niki Ensor | Pipe Gallery Improvements | WA1505 | 3/31/2018 | Advertisement for Bid -11/19/17; Pre-Bid Meeting - 11/29/17; Bid Opening - 12/13/17 |
| \$977,566.00 | Ronnie Hammonds | Clabaugh, Hank | Wilcox Sidewalk Phase 5 [State & MTPO funded] | MPO15D | 11/22/2017 | A handrail issue has delayed the completion date of the project. The new expected completion date is December 8th. |
| \$961,140.00 | Michael Thompson | Thompson, Michael | Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City] | | 8/31/2020 | Design underway. |

| Estimated Cost | Project Owner | Project Manager | Project Name | Project # | Completion Date | CurrentStatus |
|----------------|------------------|-------------------|--|-----------|-----------------|---|
| \$940,000.00 | Kitty Frazier | Clabaugh, Hank | Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded] | GP1529 | 12/31/2018 | Additional Survey plats being created to satisfy mortgage holder requirements to release liens. |
| \$831,797.00 | Niki Ensor | Hank Clabaugh | Colonial Heights SLS | SW1511 | 12/22/2017 | Final site work and electrical work is currently being completed. |
| \$697,475.00 | Michael Thompson | Thompson, Michael | Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City] | TBD | 12/8/2018 | Value Engineering underway to meet funding availability. |
| \$638,357.70 | | Clabaugh, Hank | 2017 Contracted Paving - Colonial Heights Area | | 12/7/2017 | Paving progressing. Current work includes the DeLee Drive area of Colonial Heights. |
| \$619,720.46 | Michael Thompson | Thompson, Michael | Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded]) | MPO15A | 6/30/2018 | Telephone Utility relocation has begun. Expected start for contractor is Mid-December. |
| \$600,000.00 | Kitty Frazier | Mason, David | Riverbend Park | GP1512 | 1/31/2018 | Meeting to review concept alternatives on 11/3. |
| \$415,000.00 | Chad Austin | Chris Alley | SR 93- Fall Branch section (TDOT) | | 12/31/2020 | Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018 |
| \$352,000.00 | Chad Austin | Chris Alley | SR 93- Horse Creek/Derby Drive Section (TDOT) | | 12/31/2021 | Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019 |
| \$350,000.00 | Kitty Frazier | Clabaugh, Hank | Buffalo Grasslands Boardwalk/Greenbelt Connector | | 1/19/2018 | Project is 60% complete. |
| \$245,100.00 | Rob Cole | Austin, Chad | Bays Mountain - Pavillion at Lily Pad Cove | GP1707 | 12/8/2017 | Roofing, electrical, and handrails being completed. Lighting on order to be installed first week of December. |
| \$230,000.00 | Helen Whitaker | Mason, David | Library Colonnade Expansion | GP1807 | | In design. Currently scheduled to advertise on 12/3 for early January 2018 bid opening. |
| \$221,800.00 | Tim Elsea | Elsea, Tim | Lynn Garden Signal System [MTPO & City funded] | MPO15C | 1/31/2018 | Working thru comments from TDOT for approval of bid documents and plans. |
| \$218,713.00 | Chad Austin | Spud Myrick | Hunt Rd waterline extension | WA1805 | 12/31/2017 | Construction of 4" PVC is 35% complete. |
| \$209,106.00 | Ronnie Hammonds | Clabaugh, Hank | Meadow Lane Paving - Colonial Heights | | 12/15/2017 | Paving is expected to begin on Monday December 4th. |
| \$160,000.00 | | Mason, David | Lynn View Community Center Site Improvements | GP1714 | | Bid Opening November 21, 2017. |
| \$138,500.00 | Kitty Frazier | Clabaugh, Hank | Reedy Creek Terrace Bridge | ST1503 | 12/31/2017 | The project is complete. |
| \$50,000.00 | | David Edwards | Main St. & Sullivan St. System Upgrades | | | Coordination underway with KATS site contractor |
| \$11,800.00 | | Mason, David | Borden Park Phase II - Playground | GP1700 | | Presenting purchase order to BMA for approval 11/21. Utilizing U.S. Communities Purchasing Alliance to procure. |
| | | Steve Robbins | Bloomington Culvert Replacement | | | Design underway by engineering (Dave Harris) |

| Estimated Cost | Project Owner | Project Manager | Project Name | Project # | Completion Date | CurrentStatus |
|----------------|---------------|-----------------|--|-----------|-----------------|--|
| | Chad Austin | Dave Harris | Meade Tractor Sanitary Sewer Extension | | 2/1/2018 | Pre-bid conference 11/29/17 at 11 a.m. |
| | Chris McCartt | Clabaugh, Hank | Carousel Park | | 6/4/2018 | BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider. |

Status Updates on Active Projects sorted by Completion Date

| Estimated Cost | Project Owner | Project Manager | Project Name | Project # | Completion Date | CurrentStatus |
|----------------|------------------|-------------------|--|---------------|-----------------|--|
| \$50,000.00 | | David Edwards | Main St. & Sullivan St. System Upgrades | | | Coordination underway with KATS site contractor |
| \$11,800.00 | | Mason, David | Borden Park Phase II - Playground | GP1700 | | Presenting purchase order to BMA for approval 11/21. Utilizing U.S. Communities Purchasing Alliance to procure. |
| \$160,000.00 | | Mason, David | Lynn View Community Center Site Improvements | GP1714 | | Bid Opening November 21, 2017. |
| | | Steve Robbins | Bloomington Culvert Replacement | | | Design underway by engineering (Dave Harris) |
| \$230,000.00 | Helen Whitaker | Mason, David | Library Colonnade Expansion | GP1807 | | In design. Currently scheduled to advertise on 12/3 for early January 2018 bid opening. |
| \$1,500,000.00 | Rob Cole | Harris, David | Bays Mountain Dam Rehabilitation | GP1707 | | Pre-Bid Conference held at Bays Mountain Nature Center / Planetarium 11-28-2017 |
| \$977,566.00 | Ronnie Hammonds | Clabaugh, Hank | Wilcox Sidewalk Phase 5 [State & MTPO funded] | MPO15D | 11/22/2017 | A handrail issue has delayed the completion date of the project. The new expected completion date is December 8th. |
| \$638,357.70 | | Clabaugh, Hank | 2017 Contracted Paving - Colonial Heights Area | | 12/7/2017 | Paving progressing. Current work includes the DeLee Drive area of Colonial Heights. |
| \$245,100.00 | Rob Cole | Austin, Chad | Bays Mountain - Pavillion at Lily Pad Cove | GP1707 | 12/8/2017 | Roofing, electrical, and handrails being completed. Lighting on order to be installed first week of December. |
| \$209,106.00 | Ronnie Hammonds | Clabaugh, Hank | Meadow Lane Paving - Colonial Heights | | 12/15/2017 | Paving is expected to begin on Monday December 4th. |
| \$2,291,714.00 | Chad Austin | Mike Hickman | Colonial Heights Ph V Sewer & Water | SW1512/WA1404 | 12/21/2017 | Contractor working in Centerbrook Circle Area. |
| \$1,926,364.00 | Chad Austin | Mike Hickman | Colonial Heights Ph IV Sewer & Water | SW1511 | 12/22/2017 | Paving expected to begin during the week of December 4th. |
| \$831,797.00 | Niki Ensor | Hank Clabaugh | Colonial Heights SLS | SW1511 | 12/22/2017 | Final site work and electrical work is currently being completed. |
| \$218,713.00 | Chad Austin | Spud Myrick | Hunt Rd waterline extension | WA1805 | 12/31/2017 | Construction of 4" PVC is 35% complete. |
| \$138,500.00 | Kitty Frazier | Clabaugh, Hank | Reedy Creek Terrace Bridge | ST1503 | 12/31/2017 | The project is complete. |
| \$3,300,000.00 | Michael Thompson | Thompson, Michael | Indian Trail Drive Extension | GP1615 | 12/31/2017 | Utilities met with Designer this week to finalize relocations plan. |
| \$350,000.00 | Kitty Frazier | Clabaugh, Hank | Buffalo Grasslands Boardwalk/Greenbelt Connector | | 1/19/2018 | Project is 60% complete. |
| \$600,000.00 | Kitty Frazier | Mason, David | Riverbend Park | GP1512 | 1/31/2018 | Meeting to review concept alternatives on 11/3. |
| \$221,800.00 | Tim Elsea | Elsea, Tim | Lynn Garden Signal System [MTPO & City funded] | MPO15C | 1/31/2018 | Working thru comments from TDOT for approval of bid documents and plans. |

| Estimated Cost | Project Owner | Project Manager | Project Name | Project # | Completion Date | CurrentStatus |
|----------------|------------------|-------------------|---|----------------------|-----------------|--|
| | Chad Austin | Dave Harris | Meade Tractor Sanitary Sewer Extension | | 2/1/2018 | Pre-bid conference 11/29/17 at 11 a.m. |
| \$6,719,995.10 | Chad Austin | Chad Austin | Reedy Creek Sewer Trunk Line | SW1706 | 3/21/2018 | Contractor is 60% along Lomax St and is working along W Center St. |
| \$1,250,000.00 | Niki Ensor | Niki Ensor | Pipe Gallery Improvements | WA1505 | 3/31/2018 | Advertisement for Bid -11/19/17; Pre-Bid Meeting - 11/29/17; Bid Opening - 12/13/17 |
| \$3,740,000.00 | Niki Ensor | Niki Ensor | West Kingsport Forcemain and Pump Station Improvements | SW1708 | 6/1/2018 | Surveyor is resubmitting property descriptions for easements. |
| | Chris McCartt | Clabaugh, Hank | Carousel Park | | 6/4/2018 | BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider. |
| \$619,720.46 | Michael Thompson | Thompson, Michael | Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded]) | MPO15A | 6/30/2018 | Telephone Utility relocation has begun. Expected start for contractor is Mid-December. |
| \$1,688,507.50 | Chad Austin | Pamela Gilmer | Pendragon Sidewalk & Water Improvement | WA1803/GP1830 | 9/18/2018 | 3750 L.F. of waterline installed on Pendragon Road. Contractor installing services. |
| \$4,186,000.00 | Chris McCartt | Mason, David | New KATS Transit Center | GP1718 | 11/15/2018 | Change order for AEP conduits for BMA approval 11/21. |
| \$697,475.00 | Michael Thompson | Thompson, Michael | Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City] | TBD | 12/8/2018 | Value Engineering underway to meet funding availability. |
| \$940,000.00 | Kitty Frazier | Clabaugh, Hank | Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded] | GP1529 | 12/31/2018 | Additional Survey plats being created to satisfy mortgage holder requirements to release liens. |
| \$3,750,000.00 | Niki Ensor | Niki Ensor | Chemical Feed Design | WA1403 | 4/1/2019 | Evaluating building layout options to avoid existing plant yard piping. |
| \$6,600,000.00 | Niki Ensor | Niki Ensor | Water & Wastewater Facilities SCADA/Telemetry Project | WA1700/SW1700/SW1603 | 4/1/2019 | Compiling data on existing equipment for CDM. Design continues. |
| \$4,400,000.00 | Niki Ensor | Niki Ensor | WWTP Electrical Improvements | SW1800 | 9/1/2019 | Kick of meeting 11/10/17 |
| \$4,300,000.00 | Chad Austin | Hank Clabaugh | Border Regions Utility Upgrades | | 2/17/2020 | Waterline survey is underway. |
| \$961,140.00 | Michael Thompson | Thompson, Michael | Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City] | | 8/31/2020 | Design underway. |
| \$415,000.00 | Chad Austin | Chris Alley | SR 93- Fall Branch section (TDOT) | | 12/31/2020 | Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018 |
| \$7,500,000.00 | Ryan McReynolds | Thompson, Michael | SR 347 (Rock Springs Road) [State & MTPO funded] | No City Funds | 12/31/2020 | Per TDOT Field Survey is complete and will be turned over to Design week of 11/12/2017. |

| Estimated Cost | Project Owner | Project Manager | Project Name | Project # | Completion Date | CurrentStatus |
|----------------|------------------|-------------------|---|-----------|-----------------|--|
| \$1,700,000.00 | Michael Thompson | Thompson, Michael | Main Street Rebuild [City & MTPO Funded] | GP1516 | 4/1/2021 | The Environmental Document has been approved and schematic design is underway, based upon public comments. |
| \$352,000.00 | Chad Austin | Chris Alley | SR 93- Horse Creek/Derby Drive Section (TDOT) | | 12/31/2021 | Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019 |