

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	7/1/2017	Testing of various equipment including drives, controls, generator load test and pumps expected to take place in the following couple weeks. Dewatering equipment has been removed from tunnel. Tunnel will be flooded this week.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary Design underway.
\$6,616,000.00	Chad Austin	Norman Eichmann	Reedy Creek Sewer Trunk Line	SW1400	3/21/2018	Tunneling under CSX at Industry Drive in progress.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project		4/1/2019	Water & Wastewater Facilities SCADA/Telemetry Master Plan complete. Design agreement to be taken to BMA for approval 6/20/17.
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	7/1/2018	Final design documents are anticipated 5/19/17 for review.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	BMA approved Hazen & Sawyer Agreement. Kick off meeting set for 5/10/17.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Updating gravity sewer alignment to avoid property fencing.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utility coordination underway.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/W A1404	11/15/2017	Construction to start 5/15/17.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	Installing sewer in Tall Oaks area.
\$1,886,220.00	Chad Austin	Pamela Gilmer	System Wide Water Upgrades FY15 Phase 2	TBD	7/3/2017	Preparing to test Garland's Private Drive line. Working on additional easements for Melrose Lane.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Survey and Environmental document work underway by consultant.
\$1,593,370.00	Chad Austin	Mason, David	Water/Wastewater/Stormwater Office	SW1705/W A1703/ST1 708	7/15/2017	Starting flooring installation on 2nd floor.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Anticipate plans ready this summer.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Final design plans expected week of 5/18/17
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	7/3/2017	Painting in pump house / restrooms. Fountain work continues. Sidewalks underway.
\$977,566.00	Ronnie Hammonds	Elesa, Tim	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	9/29/2017	BMA Approval contract 4/18/17. Contract documents are being processed.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Consultant Evaluation Committee has selected primary and secondary consultant and will be negotiating a finalized scope and fee.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Meetings with property owners continue as well as utility coordination.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Preconstruction meeting was held on 4/6/17. Construction is expected to start in June.
\$789,100.00	Chad Austin	Sam Chase	ARC Kingsport Sewer System Upgrade	SW1504	6/29/2017	Cleaning of lines is complete. Will return 5/22 to finish up grouting.
\$700,000.00		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		8/31/2017	Bids will be opened on May 24th.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Contract extension request approved by BMA. Documents routed for signatures.
\$682,570.00	Michael Thompson	Thompson, Michael	Riverport Road Stabilization	GP1720, GP1723	6/30/2017	Geostabilization International's work is substantially complete. Guardrail work is being scheduled.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$573,406.80	Chad Austin	Hank Clabaugh	Miscellaneous Annexation Utility Improvements		5/31/2017	The majority of the sewer work on Rock Springs Road is complete. Waterline work on Wendover Drive is ongoing.
\$541,072.00	Michael Thompson	Clabaugh, Hank	Enterprise Place Roadway Improvements	GP1611	6/30/2017	Work continues on the culvert. The retaining wall design is complete. Expect construction on the wall to begin by May 19th.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	6/30/2017	Trails underway.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/27/2019	Under design by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	FHWA has approved the MTPO TIP adjustment and TDOT has requested obligation of construction funds from FHWA. Expect NTP with Construction week of 5/15/17.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/27/2019	Design modifications and easement drawings being made by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$250,000.00	Chad Austin		Border Region Area 3 Water Upgrades		2/17/2020	Design to start 1/1/19. Will be included with sewer upgrades to Border Regions Area.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$245,100.00	Rob Cole	Mason, David	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	9/1/2017	Funding is in place. Executing agreement with Armstrong Construction
\$234,825.75	City Schools	Clabaugh, Hank	Dobyns-Bennett Parking Lot Improvements (Park St/Center St)		7/28/2017	The contract has been approved by the BOE and is in the signature process. Expect construction to begin late May.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Have right-of-way certification. Still awaiting utility certification.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Bid opening 5/10/17.
\$194,400.00	Morris Baker	Mason, David	Library Children's Area	GP1400	7/6/2017	Flooring Installed. Installing security gate.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	Project is expected to be advertised for bids in June 2017.
\$50,000.00	Chad Austin	Chris Alley	Camp Bays Mountain Annexation		6/30/2017	Construction started
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	7/31/2017	Materials on order.
\$39,823.00	Streets and Sanitation	Clabaugh, Hank	Tranbarger/Colfax Sidewalk Extension		5/30/2017	Construction has began. Grading and removal of grass/topsoil is ongoing.
		Elsea, Tim	Sullivan Street & Clay Street Signal		10/13/2017	Working thru appraisals and right-of-way-purchase. Advertise 5/7/17, Pre-bid meeting 5/18/17, Bid opening 5/25/17.
	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Meeting with residents to discuss project and answer questions.
	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The design has been approved. The Engineer is working with the City's Purchasing Division to finalize contract documents and bid dates.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$39,823.00	Streets and Sanitation	Clabaugh, Hank	Tranbarger/Colfax Sidewalk Extension		5/30/2017	Construction has began. Grading and removal of grass/topsoil is ongoing.
\$573,406.80	Chad Austin	Hank Clabaugh	Miscellaneous Annexation Utility Improvements		5/31/2017	The majority of the sewer work on Rock Springs Road is complete. Waterline work on Wendover Drive is ongoing.
\$789,100.00	Chad Austin	Sam Chase	ARC Kingsport Sewer System Upgrade	SW1504	6/29/2017	Cleaning of lines is complete. Will return 5/22 to finish up grouting.
\$50,000.00	Chad Austin	Chris Alley	Camp Bays Mountain Annexation		6/30/2017	Construction started
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	6/30/2017	Trails underway.
\$541,072.00	Michael Thompson	Clabaugh, Hank	Enterprise Place Roadway Improvements	GP1611	6/30/2017	Work continues on the culvert. The retaining wall design is complete. Expect construction on the wall to begin by May 19th.
\$682,570.00	Michael Thompson	Thompson, Michael	Riverport Road Stabilization	GP1720, GP1723	6/30/2017	Geostabilization International's work is substainially complete. Guardrail work is being scheduled.
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	7/1/2017	Testing of various equipment including drives, controls, generator load test and pumps expected to take place in the following couple weeks. Dewatering equipment has been removed from tunnel. Tunnel will be flooded this week.
\$1,886,220.00	Chad Austin	Pamela Gilmer	System Wide Water Upgrades FY15 Phase 2	TBD	7/3/2017	Preparing to test Garland's Private Drive line. Working on additional easements for Melrose Lane.
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	7/3/2017	Painting in pump house / restrooms. Fountain work continues. Sidewalks underway.
\$194,400.00	Morris Baker	Mason, David	Library Children's Area	GP1400	7/6/2017	Flooring Installed. Installing security gate.
\$1,593,370.00	Chad Austin	Mason, David	Water/Wastewater/Stormwater Office	SW1705/WA1703/ST1708	7/15/2017	Starting flooring installation on 2nd floor.
\$234,825.75	City Schools	Clabaugh, Hank	Dobyns-Bennett Parking Lot Improvements (Park St/Center St)		7/28/2017	The contract has been approved by the BOE and is in the signature process. Expect construction to begin late May.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	7/31/2017	Materials on order.
\$700,000.00		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		8/31/2017	Bids will be opened on May 24th.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$245,100.00	Rob Cole	Mason, David	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	9/1/2017	Funding is in place. Executing agreement with Armstrong Construction
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	Installing sewer in Tall Oaks area.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Bid opening 5/10/17.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Preconstruction meeting was held on 4/6/17. Construction is expected to start in June.
\$977,566.00	Ronnie Hammonds	Elsa, Tim	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	9/29/2017	BMA Approval contract 4/18/17. Contract documents are being processed.
		Elsa, Tim	Sullivan Street & Clay Street Signal		10/13/2017	Working thru appraisals and right-of-way-purchase. Advertise 5/7/17, Pre-bid meeting 5/18/17, Bid opening 5/25/17.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/W A1404	11/15/2017	Construction to start 5/15/17.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Meetings with property owners continue as well as utility coordination.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	Project is expected to be advertised for bids in June 2017.
	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The design has been approved. The Engineer is working with the City's Purchasing Division to finalize contract documents and bid dates.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utility coordination underway.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Anticipate plans ready this summer.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$221,800.00	Tim Elsa	Elsa, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Have right-of-way certification. Still awaiting utility certification.
\$6,616,000.00	Chad Austin	Norman Eichmann	Reedy Creek Sewer Trunk Line	SW1400	3/21/2018	Tunneling under CSX at Industry Drive in progress.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Final design plans expected week of 5/18/17
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Updating gravity sewer alignment to avoid property fencing.
	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Meeting with residents to discuss project and answer questions.
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	7/1/2018	Final design documents are anticipated 5/19/17 for review.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Contract extension request approved by BMA. Documents routed for signatures.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	BMA approved Hazen & Sawyer Agreement. Kick off meeting set for 5/10/17.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project		4/1/2019	Water & Wastewater Facilities SCADA/Telemetry Master Plan complete. Design agreement to be taken to BMA for approval 6/20/17.
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	FHWA has approved the MTPO TIP adjustment and TDOT has requested obligation of construction funds from FHWA. Expect NTP with Construction week of 5/15/17.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/27/2019	Under design by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/27/2019	Design modifications and easement drawings being made by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$250,000.00	Chad Austin		Border Region Area 3 Water Upgrades		2/17/2020	Design to start 1/1/19. Will be included with sewer upgrades to Border Regions Area.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Consultant Evaluation Committee has selected primary and secondary consultant and will be negotiating a finalized scope and fee.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary Design underway.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Survey and Environmental document work underway by consultant.