

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	8/1/2017	Raw water line test at pump station is complete. Working on miscellaneous items to prepare for seven day test.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary Design underway.
\$6,616,000.00	Chad Austin	Norman Eichmann	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Tunnel under CSX is complete, pipe installed. Contractor setting up to tunnel under W. Sullivan St. near Reedy Creek bridge.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project		4/1/2019	Water & Wastewater Facilities SCADA/Telemetry Master Plan complete. Design agreement to be taken to BMA for approval 6/20/17.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Bid Opening scheduled for 8/3/17.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Soil Borings were completed week of 6/5/17.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Hazen & Sawyer completing internal QC. Easement descriptions should be back next week. Should receive bid documents by the end of the month.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utility coordination underway.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/WA1404	11/15/2017	Contractor working in Oakmont Area.
\$2,263,500.00	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Project advertised 6/25/17.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	Contractor working in Droke Farm area.
\$1,886,220.00	Chad Austin	Pamela Gilmer	System Wide Water Upgrades FY15 Phase 2	WA1603	7/3/2017	All line installed. Testing underway on Melrose Lane. Dress up on-going.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Survey is complete and the Environmental Document underway.
\$1,593,370.00	Chad Austin	Mason, David	Water/Wastewater/Stormwater Office	SW1705/WA1703/S T1708	7/15/2017	Working on phone line installation req'd for fire alarm and elevator inspections.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Anticipate plans ready this summer.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	90% review meeting scheduled for 7/6/17.
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	8/25/2017	Granite history bands are onsite. History walk concrete complete, working on center fountain paving.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Start date for construction is on or about July 17, 2017.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Consultant Evaluation Committee has selected primary and secondary consultant and will be negotiating a finalized scope and fee.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Plans resubmitted 6/14/17 for construction approval.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Clearing, grubbing, and grading of the two lift station sites have began.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Final ROW Plans development underway.
\$682,570.00	Michael Thompson	Thompson, Michael	Riverport Road Stabilization	GP1720, GP1723	6/30/2017	Guardrail on Bays Mountain Complete. Awaiting completion on Riverport Road.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		9/30/2017	Contract was approved by the BMA. Contracts will be working their way through the signature phase.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$541,072.00	Michael Thompson	Clabaugh, Hank	Enterprise Place Roadway Improvements	GP1611	7/15/2017	The contractor is currently forming and placing concrete sidewalk. Paving is expected late next week.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	9/21/2017	Base bid is substantially complete. Alternate parking lots underway.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/27/2019	Under design by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	MTPO resubmitted TIP last week and received FHWA and TDOT approval week of 6/5/17. Still awaiting NTP with construction phase.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/27/2019	Design modifications and easement drawings being made by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$245,100.00	Rob Cole	Mason, David	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	9/1/2017	Contractor to start light demo and temporary fencing June 26
\$234,825.75	City Schools	Clabaugh, Hank	Dobyns-Bennett Parking Lot Improvements (Park St/Center St)		7/28/2017	The Contractor is currently focusing on the forming and placement of the concrete curb, islands, sidewalk, and driveway headers.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Utility certifications received. Finalizing bid documents to submit to TDOT for review.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Building demolition to begin any day now. Coordinating light pole relocation with AEP.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/13/2017	Right-of-way acquisition is complete. Will be working to get a signed contract in coming weeks.
\$130,000.00	Lynn Tully	Thompson, Michael	Church Circle Improvements	GP1224	11/17/2017	Project Advertisement 7/2/17. Bid opening scheduled for 8/1/17.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	Project is expected to be advertised for bids in July 2017.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	7/31/2017	Materials on order.
	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The bid opening date for this project is June 29th.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$682,570.00	Michael Thompson	Thompson, Michael	Riverport Road Stabilization	GP1720, GP1723	6/30/2017	Guardrail on Bays Mountain Complete. Awaiting completion on Riverport Road.
\$1,886,220.00	Chad Austin	Pamela Gilmer	System Wide Water Upgrades FY15 Phase 2	WA1603	7/3/2017	All line installed. Testing underway on Melrose Lane. Dress up on-going.
\$1,593,370.00	Chad Austin	Mason, David	Water/Wastewater/Stormwater Office	SW1705/ WA1703/S T1708	7/15/2017	Working on phone line installation req'd for fire alarm and elevator inspections.
\$541,072.00	Michael Thompson	Clabaugh, Hank	Enterprise Place Roadway Improvements	GP1611	7/15/2017	The contractor is currently forming and placing concrete sidewalk. Paving is expected late next week.
\$234,825.75	City Schools	Clabaugh, Hank	Dobyns-Bennett Parking Lot Improvements (Park St/Center St)		7/28/2017	The Contractor is currently focusing on the forming and placement of the concrete curb, islands, sidewalk, and driveway headers.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	7/31/2017	Materials on order.
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	8/1/2017	Raw water line test at pump station is complete. Working on miscellaneous items to prepare for seven day test.
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	8/25/2017	Granite history bands are onsite. History walk concrete complete, working on center fountain paving.
\$245,100.00	Rob Cole	Mason, David	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	9/1/2017	Contractor to start light demo and temporary fencing June 26
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	Contractor working in Droke Farm area.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Building demolition to begin any day now. Coordinating light pole relocation with AEP.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Clearing, grubbing, and grading of the two lift station sites have began.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	9/21/2017	Base bid is substantially complete. Alternate parking lots underway.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		9/30/2017	Contract was approved by the BMA. Contracts will be working their way through the signature phase.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/13/2017	Right-of-way acquisition is complete. Will be working to get a signed contract in coming weeks.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Oakmont Area.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$130,000.00	Lynn Tully	Thompson, Michael	Church Circle Improvements	GP1224	11/17/2017	Project Advertisement 7/2/17. Bid opening scheduled for 8/1/17.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Start date for construction is on or about July 17, 2017.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Plans resubmitted 6/14/17 for construction approval.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	Project is expected to be advertised for bids in July 2017.
	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The bid opening date for this project is June 29th.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utility coordination underway.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Anticipate plans ready this summer.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Utility certifications received. Finalizing bid documents to submit to TDOT for review.
\$6,616,000.00	Chad Austin	Norman Eichmann	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Tunnel under CSX is complete, pipe installed. Contractor setting up to tunnel under W. Sullivan St. near Reedy Creek bridge.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	90% review meeting scheduled for 7/6/17.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Hazen & Sawyer completing internal QC. Easement descriptions should be back next week. Should receive bid documents by the end of the month.
\$2,263,500.00	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Project advertised 6/25/17.
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Bid Opening scheduled for 8/3/17.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Final ROW Plans development underway.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Soil Borings were completed week of 6/5/17.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project		4/1/2019	Water & Wastewater Facilities SCADA/Telemetry Master Plan complete. Design agreement to be taken to BMA for approval 6/20/17.
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	MTPO resubmitted TIP last week and received FHWA and TDOT approval week of 6/5/17. Still awaiting NTP with construction phase.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/27/2019	Under design by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/27/2019	Design modifications and easement drawings being made by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Consultant Evaluation Committee has selected primary and secondary consultant and will be negotiating a finalized scope and fee.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary Design underway.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Survey is complete and the Environmental Document underway.