

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	8/1/2017	Pumps are running smoothly. Generator automatic switchover operating. L&C and Rockwell will be on site next week to resolve communication issues prior too seven day test.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary Design underway.
\$6,616,000.00	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Tunnel under CSX is complete, pipe installed. Contractor setting up to tunnel under W. Sullivan St. near Reedy Creek bridge.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Received signed contracts. Scheduling kick off meeting.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Bid Opening scheduled for 8/3/17.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Desgin underway
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Received easement descriptions. Will work with begin working with Rochelle to purchase easements.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utility coordination underway.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Chesterfield Area.
\$2,263,500.00	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Pre-bid conference 7/12 at 11 a.m.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	Contractor working in Droke Farm area.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Survey is complete and the Environmental Document underway.
\$1,593,370.00	Chad Austin	Mason, David	Water/Wastewater/Stormwater Office	SW1705/ WA1703/S T1708	8/4/2017	Construction substantially complete, waiting for phone lines for final inspections. Furniture installation underway.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Project update meeting scheduled for 7/13.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	90% plans review meeting held 7/6/17. BWS&C waiting on final comments.
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	8/25/2017	Topsoil installation has started where the walks are complete. Irrigation to begin 7/17.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Start date for construction is on or about July 17, 2017.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Consultant Evaluation Committee has selected primary and secondary consultant and will be negotiating a finalized scope and fee.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Specifications, DBE Goal, Advertisement are approved. Awaiting Final Plans and ROW certification.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Grading at both of the sites continues.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Final ROW Plans development underway.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		10/31/2017	Contracts are working their way through the signature, bonding, process.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	9/21/2017	Concrete sidewalk at alt. 1 parking lot complete and base course of asphalt in place. Alt. 2 sidewalk is underway.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/27/2019	Under design by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	NTP with construction phase received. Advertisement 7/16/2017.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/27/2019	Design modifications and easement drawings being made by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	Building Character was the low bidder. The bid recommendation has been sent to TDEC for approval.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	9/1/2017	Contractor to start light demo and temporary fencing June 26
\$234,825.75	City Schools	Clabaugh, Hank	Dobyns-Bennett Parking Lot Improvements (Park St/Center St)		7/28/2017	The project is almost complete. Remaining work includes pavement striping/markings, landscaping, and installation of curb stops.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Bid documents sent to TDOT for review and approval.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Additional asbestos materials were uncovered and are being abated prior to demolition beginning.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/13/2017	Anticipate construction to begin on or about July 24, 2017.
\$130,000.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	Project Advertisement 7/2/17. Bid opening scheduled for 8/1/17.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	The bid opening is scheduled for July 26th.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	8/31/2017	Materials on order.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$234,825.75	City Schools	Clabaugh, Hank	Dobyns-Bennett Parking Lot Improvements (Park St/Center St)		7/28/2017	The project is almost complete. Remaining work includes pavement striping/markings, landscaping, and installation of curb stops.
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	8/1/2017	Pumps are running smoothly. Generator automatic switchover operating. L&C and Rockwell will be on site next week to resolve communication issues prior too seven day test.
\$1,593,370.00	Chad Austin	Mason, David	Water/Wastewater/Stormwater Office	SW1705/ WA1703/S T1708	8/4/2017	Construction substantially complete, waiting for phone lines for final inspections. Furniture installation underway.
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	8/25/2017	Topsoil installation has started where the walks are complete. Irrigation to begin 7/17.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	8/31/2017	Materials on order.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	9/1/2017	Contractor to start light demo and temporary fencing June 26
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	Contractor working in Droke Farm area.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Additional asbestos materials were uncovered and are being abated prior to demolition beginning.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Grading at both of the sites continues.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	9/21/2017	Concrete sidewalk at alt. 1 parking lot complete and base course of asphalt in place. Alt. 2 sidewalk is underway.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/13/2017	Anticipate construction to begin on or about July 24, 2017.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		10/31/2017	Contracts are working their way through the signature, bonding, process.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Chesterfield Area.
\$130,000.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	Project Advertisement 7/2/17. Bid opening scheduled for 8/1/17.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Start date for construction is on or about July 17, 2017.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Specifications, DBE Goal, Advertisement are approved. Awaiting Final Plans and ROW certification.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	The bid opening is scheduled for July 26th.
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	Building Character was the low bidder. The bid recommendation has been sent to TDEC for approval.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utility coordination underway.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Project update meeting scheduled for 7/13.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Bid documents sent to TDOT for review and approval.
\$6,616,000.00	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Tunnel under CSX is complete, pipe installed. Contractor setting up to tunnel under W. Sullivan St. near Reedy Creek bridge.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	90% plans review meeting held 7/6/17. BWS&C waiting on final comments.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Received easement descriptions. Will work with begin working with Rochelle to purchase easements.
\$2,263,500.00	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Pre-bid conference 7/12 at 11 a.m.
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Bid Opening scheduled for 8/3/17.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Final ROW Plans development underway.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Received signed contracts. Scheduling kick off meeting.
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	NTP with construction phase received. Advertisement 7/16/2017.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/27/2019	Under design by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/27/2019	Design modifications and easement drawings being made by BWSC; "B Date" package due 8/1/2017; TDOT Letting Date: 12/8/2017
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Consultant Evaluation Committee has selected primary and secondary consultant and will be negotiating a finalized scope and fee.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary Design underway.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Survey is complete and the Environmental Document underway.