

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Crews working on both ends of Lomax. Waiting for consistent 40 deg weather to get paving crews back to W Center St.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Design Continues
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Design underway
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design for Cox Hollow Road/Snapps Ferry Road waterline is about complete.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Water Quality unit has been set and partially backfilled (8') until 24" pipe is in place
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	BMA approved easement offers on 12/19/17.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Awaiting response from RPAI (East Stone Commons Owner) concerning their needs relative to Truck access.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Design continues. Several alternatives have been developed for the intersection of Sullivan / Main. Electrical transmission line relocation MOU submitted by AEP.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Crews chlorinating Pendragon line and installing line on Silverdale Road.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Opened bids 12/13/17. Frizzell was single bidder at \$1,367,700. Evaluating how to proceed.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Design underway.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Additional Survey plats created and submitted to satisfy mortgage holder requirements to release liens.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Value Engineering underway to meet funding availability.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone Co. has set new poles and notified Power and Cable Companies to relocate. Expected start for contractor is beginning of February.
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	2/28/2018	Public input meeting scheduled for 01-17-18
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1711		Contract being processed.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		1/31/2018	Project is 95% complete. Concrete bypass remains.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/20/2018	Final review plans to be submitted to City by 2/2.
\$230,000.00	Helen Whitaker	Melton, Dawn	Library Colonnade Expansion	GP1807		Advertised on 1/3/18. Pre-Bid scheduled for 1/11/2018
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Advertise for bids 1/21/18, prebid conference 1/31/18, open bids 2/14/18.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	2/16/2018	Waterline has been installed. Three more services to be installed when weather breaks.
\$187,500.00		Melton, Dawn	Lynn View Community Center Site Improvements	GP1714		Excavation for ramp and new stairs underway
\$117,889.67		Melton, Dawn	Borden Park Phase II - Playground	GP1700	3/15/2018	Playground equipment to be installed week of January 22nd. AEP re-routing OH week of January 29th.
\$79,583.00	Chad Austin	Dave Harris	Meade Tractor Sanitary Sewer Extension	SW1806	3/9/2018	Preconstruction meeting set for Wednesday, January 10th @ 10:00 a.m.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
		Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$187,500.00		Melton, Dawn	Lynn View Community Center Site Improvements	GP1714		Excavation for ramp and new stairs underway
		Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
\$230,000.00	Helen Whitaker	Melton, Dawn	Library Colonnade Expansion	GP1807		Advertised on 1/3/18. Pre-Bid scheduled for 1/11/2018
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1711		Contract being processed.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		1/31/2018	Project is 95% complete. Concrete bypass remains.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Advertise for bids 1/21/18, prebid conference 1/31/18, open bids 2/14/18.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	2/16/2018	Waterline has been installed. Three more services to be installed when weather breaks.
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	2/28/2018	Public input meeting scheduled for 01-17-18
\$79,583.00	Chad Austin	Dave Harris	Meade Tractor Sanitary Sewer Extension	SW1806	3/9/2018	Preconstruction meeting set for Wednesday, January 10th @ 10:00 a.m.
\$117,889.67		Melton, Dawn	Borden Park Phase II - Playground	GP1700	3/15/2018	Playground equipment to be installed week of Januray 22nd. AEP re-routing OH week of January 29th.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Crews working on both ends of Lomax. Waiting for consistent 40 deg weather to get paving crews back to W Center St.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Opened bids 12/13/17. Frizzell was single bidder at \$1,367,700. Evaluating how to proceed.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/20/2018	Final review plans to be submitted to City by 2/2.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone Co. has set new poles and notified Power and Cable Companies to relocate. Expected start for contractor is beginning of February.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Crews chlorinating Pendragon line and installing line on Silverdale Road.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Value Engineering underway to meet funding availability.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Water Quality unit has been set and partially backfilled (8') until 24" pipe is in place
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Design Continues
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	BMA approved easement offers on 12/19/17.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Awaiting response from RPAI (East Stone Commons Owner) concerning their needs relative to Truck access.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Design underway
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Additional Survey plats created and submitted to satisfy mortgage holder requirements to release liens.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design for Cox Hollow Road/Snapps Ferry Road waterline is about complete.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Design underway.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Design continues. Several alternatives have been developed for the intersection of Sullivan / Main. Electrical transmission line relocation MOU submitted by AEP.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019