

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near completion. A public design meeting is being planned for Fall 2018.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	8/16/18 - Held 60% plans review for WTP and SLS. Continue to work on radio pathway study for remote water sites.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Expect 90% plans for staff review October 12th, 90% plans review meeting October 22nd and 100% plans on November 14th.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	3/8/2019	Foundations for entrance and dumpster enclosure being installed.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Ongoing field survey.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Continue to work on two easements. Meeting with property owner on 8/22/18.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2021	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2020	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Current paving is on Fairview Avenue and Peach Orchard.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		8/19/2019	Plans have been submitted to TDEC for review and approval.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Mattern & Craig has received design comments and are addressing/reviewing.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	ROW certification approved 8/10/2018. Specification updates approved. Awaiting TIP Adjustment approval and then Notice to Proceed for Construction phase.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Conference call with TDOT on 9/21 to discuss additional funding needed to meet ADA requirements on all the driveways. Meeting also scheduled with Pratt's on 10/4.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Notice to Proceed date has been set for October 15th.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor has installed the signal poles and heads. Working to get power on the signal.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	2/22/2019	Demo complete. Graded out for tank pad 10/3/18. Waiting for S&ME to test tank pad area.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Scaffolding installed for Spillway rehabilitation.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$365,167.20	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	11/25/2018	Work continues on Cox Hollow Road.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/26/2019	Working with consultant on alternatives to upgrade sewer system.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		11/30/2018	Site is ready for equipment delivery.
\$278,000.00	David Edwards	David Edwards	Bloomington Culvert Replacement		4/1/2019	ARAP received from TDEC. Mattern & Craig finalizing plans for bid.
\$262,770.00	Chris McCart	Melton, Dawn	Lynn View Community Center Site Improvements Phase 2	GP1802	1/7/2019	Shop Drawings and submittals submitted to Barge.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	9/25/2018	Contractor is working on punchlist items and clean up.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	10/31/2018	Project substantially complete. Installing data cables and trim.
\$208,682.50	Tim Elsea	Gilmer, Pamela	Indian Trail Drive at Stone Drive Intersection Improvements	2017-C14	12/24/2018	Construction Start scheduled for 9/24/2018.
	Niki Ensor	Niki Ensor	SLS Rehab and Replacement	SW1702	3/31/2019	6/15/18 - Entered into an agreement with LDA Engineers for design.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	9/25/2018	Contractor is working on punchlist items and clean up.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	10/31/2018	Project substantially complete. Installing data cables and trim.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor has installed the signal poles and heads. Working to get power on the signal.
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Current paving is on Fairview Avenue and Peach Orchard.
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Notice to Proceed date has been set for October 15th.
\$365,167.20	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	11/25/2018	Work continues on Cox Hollow Road.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		11/30/2018	Site is ready for equipment delivery.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Scaffolding installed for Spillway rehabilitation.
\$208,682.50	Tim Elsea	Gilmer, Pamela	Indian Trail Drive at Stone Drive Intersection Improvements	2017-C14	12/24/2018	Construction Start scheduled for 9/24/2018.
\$262,770.00	Chris McCart	Melton, Dawn	Lynn View Community Center Site Improvements Phase 2	GP1802	1/7/2019	Shop Drawings and submittals submitted to Barge.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	2/22/2019	Demo complete. Graded out for tank pad 10/3/18. Waiting for S&ME to test tank pad area.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	3/8/2019	Foundations for entrance and dumpster enclosure being installed.
	Niki Ensor	Niki Ensor	SLS Rehab and Replacement	SW1702	3/31/2019	6/15/18 - Entered into an agreement with LDA Engineers for design.
\$278,000.00	David Edwards	David Edwards	Bloomington Culvert Replacement		4/1/2019	ARAP received from TDEC. Mattern & Craig finalizing plans for bid.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	8/16/18 - Held 60% plans review for WTP and SLS. Continue to work on radio pathway study for remote water sites.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/26/2019	Working with consultant on alternatives to upgrade sewer system.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Continue to work on two easements. Meeting with property owner on 8/22/18.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		8/19/2019	Plans have been submitted to TDEC for review and approval.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Expect 90% plans for staff review October 12th, 90% plans review meeting October 22nd and 100% plans on November 14th.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	ROW certification approved 8/10/2018. Specification updates approved. Awaiting TIP Adjustment approval and then Notice to Proceed for Construction phase.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Conference call with TDOT on 9/21 to discuss additional funding needed to meet ADA requirements on all the driveways. Meeting also scheduled with Pratt's on 10/4.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Ongoing field survey.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2020	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Mattern & Craig has received design comments and are addressing/reviewing.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near completion. A public design meeting is being planned for Fall 2018.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2021	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019