

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	TDOT plans to have a Preliminary ROW plans for review Fall 2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor is installing line from Greenbelt to Center St.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Compiling data on existing equipment for CDM. Design continues.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Groundbreaking scheduled for 10/3 @ 11:30. Utility coordination, submittals and permitting underway.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	In the process of obtaining easements.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Final bridge design underway. Utility coordination and ROW exhibit development continue.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Chesterfield area.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	11/30/2017	Sanitary Sewer is available to each property. Crews working on cleanup, paving and seeding.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Public Hearing held 8/21/17. Additional stakeholder meetings continue.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803	9/18/2018	Construction underway.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Drawings anticipated mid-August for review and submission to TDEC 9/1/17.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Finalizing plans.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Concrete sidewalk work on the sluice bridge is complete. Concrete sidewalk work on the river bridge continues.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Contract documents underway for consultant contract for survey and design.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	ROW acquisition is ongoing, issues with partial release of leins from lenders has slowed closing on several parcels.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	11/30/2017	Final site (paving/electrical/lighting, etc.) preparation is ongoing.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Plans and Design Certification have been submitted to TDOT for review.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/1/2017	Paving is expected to begin on October 18th with intersection improvements at Lebanon Road/Ft Henry Drive and Lebanon Rod/Sylvan Road intersections.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Site surveying is complete. Preparing preliminary master plan.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	Request for TDOT concurrence submitted 9/5/2017.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	Clearing, grubbing, and grading is underway.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	11/2/2017	Decking installation has begun.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	TDEC Approval received. 10/10/17.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	11/10/2017	Owner supplied pole delivery has been delayed. Anticipated delivery is 10/16. Stansell estimates 3 weeks of work once poles are delivered.
\$172,500.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	Directional drilling for electrical conduit is underway. Tree is scheduled to arrive this week.
\$138,500.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	1/23/2018	The footers/foundations for both sides of the bridge are complete.
\$50,000.00		David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
		Steve Robbins	Bloomington Culvert Replacement			Design underway by engineering (Dave Harris)
	Chad Austin	Pamela Gilmer	Meade Tractor Sanitary Sewer Extension		1/31/2018	Awaiting TDEC approval and acquiring easement.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Little Tikes has been chosen for the playground equipment vendor.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$50,000.00		David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
		Steve Robbins	Bloomington Culvert Replacement			Design underway by engineering (Dave Harris)
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	11/2/2017	Decking installation has begun.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	11/10/2017	Owner supplied pole delivery has been delayed. Anticipated delivery is 10/16. Stansell estimates 3 weeks of work once poles are delivered.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Chesterfield area.
\$172,500.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	Directional drilling for electrical conduit is underway. Tree is scheduled to arrive this week.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Concrete sidewalk work on the sluice bridge is complete. Concrete sidewalk work on the river bridge continues.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	11/30/2017	Sanitary Sewer is available to each property. Crews working on cleanup, paving and seeding.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	11/30/2017	Final site (paving/electrical/lighting, etc.) preparation is ongoing.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/1/2017	Paving is expected to begin on October 18th with intersection improvements at Lebanon Road/Ft Henry Drive and Lebanon Rod/Sylvan Road intersections.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	TDEC Approval received. 10/10/17.
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	Clearing, grubbing, and grading is underway.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	ROW acquisition is ongoing, issues with partial release of leins from lenders has slowed closing on several parcels.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Final bridge design underway. Utility coordination and ROW exhibit development continue.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Drawings anticipated mid-August for review and submission to TDEC 9/1/17.
\$138,500.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	1/23/2018	The footers/foundations for both sides of the bridge are complete.
	Chad Austin	Pamela Gilmer	Meade Tractor Sanitary Sewer Extension		1/31/2018	Awaiting TDEC approval and acquiring easement.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Site surveying is complete. Preparing preliminary master plan.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor is installing line from Greenbelt to Center St.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Finalizing plans.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	In the process of obtaining easements.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Little Tikes has been chosen for the playground equipment vendor.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803	9/18/2018	Construction underway.
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Groundbreaking scheduled for 10/3 @ 11:30. Utility coordination, submittals and permitting underway.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Plans and Design Certification have been submitted to TDOT for review.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Compiling data on existing equipment for CDM. Design continues.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	Request for TDOT concurrence submitted 9/5/2017.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Contract documents underway for consultant contract for survey and design.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	TDOT plans to have a Preliminary ROW plans for review Fall 2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Public Hearing held 8/21/17. Additional stakeholder meetings continue.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019