

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey is complete and will be turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor is 60% along Lomax St and is working along W Center St.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Compiling data on existing equipment for CDM. Design continues.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Kick of meeting 11/10/17
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Preliminary layout has started.
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Change order for AEP conduits for BMA approval 11/21.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Evaluating building layout options to avoid existing plant yard piping.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Surveyor is resubmitting property descriptions for easements.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utilities met with Designer this week to finalize relocations plan.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	12/21/2017	Crews working in Meadow Lane/Centerbrook Circle area.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	12/9/2017	Crews working on clean up and reseeding.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	The Environmental Document has been approved and schematic design is underway, based upon public comments.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Contractor nearing Ridgefields Clubhouse with line installation.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707		Bid Documents received. Bid Advertisement date, Pre-Bid Date and Bid Date set.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Advertisement for Bid -11/19/17; Pre-Bid Meeting - 11/29/17; Bid Opening - 12/13/17
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/22/2017	The project is substantially complete with only a portion of the handrail installation remaining.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Design underway.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2018	Additional Survey plats being created to satisfy mortgage holder requirements to release liens.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	12/8/2017	Electrical work completion and pump installation expected during the week of
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Value Engineering underway to meet funding availability.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/7/2017	Paving has continued and is ongoing. Paving is expected on Lebanon Road on Saturday November 18th.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone Utility relocation has begun. Expected start for contractor is Mid-December.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Meeting to review concept alternatives on 11/3.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	Construction is ongoing and nearing 50% completion.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	12/8/2017	Roofing, electrical, and handrails being completed. Lighting on order to be installed first week of December.
\$230,000.00	Helen Whitaker	Mason, David	Library Colonnade Expansion	GP1807		In design. Currently scheduled to advertise on 12/3 for early January 2018 bid opening.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	Construction to start by 11/5.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	12/1/2017	Poles were delivered on 11/7/17. Contractor will be remobilize the week of 11/13/17. Estimate 3 weeks of work to complete this project.
\$160,000.00		Mason, David	Lynn View Community Center Site Improvements	GP1714		Bid Opening November 21, 2017.
\$138,500.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	The wooden decking is complete. Only railing and cleanup/touchup work remains.
\$50,000.00		David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$11,800.00		Mason, David	Borden Park Phase II - Playground	GP1700		Presenting purchase order to BMA for approval 11/21. Utilizing U.S. Communities Purchasing Alliance to procure.
		Steve Robbins	Bloomington Culvert Replacement			Design underway by engineering (Dave Harris)
	Chad Austin	Pamela Gilmer	Meade Tractor Sanitary Sewer Extension		2/1/2018	Advertisement scheduled for November 12, 2017.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$50,000.00		David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
\$11,800.00		Mason, David	Borden Park Phase II - Playground	GP1700		Presenting purchase order to BMA for approval 11/21. Utilizing U.S. Communities Purchasing Alliance to procure.
\$160,000.00		Mason, David	Lynn View Community Center Site Improvements	GP1714		Bid Opening November 21, 2017.
		Steve Robbins	Bloomington Culvert Replacement			Design underway by engineering (Dave Harris)
\$230,000.00	Helen Whitaker	Mason, David	Library Colonnade Expansion	GP1807		In design. Currently scheduled to advertise on 12/3 for early January 2018 bid opening.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707		Bid Documents received. Bid Advertisement date, Pre-Bid Date and Bid Date set.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/22/2017	The project is substantially complete with only a portion of the handrail installation remaining.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	12/1/2017	Poles were delivered on 11/7/17. Contractor will be remobilize the week of 11/13/17. Estimate 3 weeks of work to complete this project.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/7/2017	Paving has continued and is ongoing. Paving is expected on Lebanon Road on Saturday November 18th.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	12/8/2017	Electrical work completion and pump installation expected during the week of
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	12/8/2017	Roofing, electrical, and handrails being completed. Lighting on order to be installed first week of December.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	12/9/2017	Crews working on clean up and reseeding.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/WA1404	12/21/2017	Crews working in Meadow Lane/Centerbrook Circle area.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	Construction to start by 11/5.
\$138,500.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	The wooden decking is complete. Only railing and cleanup/touchup work remains.
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	Construction is ongoing and nearing 50% completion.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Utilities met with Designer this week to finalize relocations plan.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Meeting to review concept alternatives on 11/3.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
	Chad Austin	Pamela Gilmer	Meade Tractor Sanitary Sewer Extension		2/1/2018	Advertisement scheduled for November 12, 2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor is 60% along Lomax St and is working along W Center St.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Advertisement for Bid -11/19/17; Pre-Bid Meeting - 11/29/17; Bid Opening - 12/13/17
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Surveyor is resubmitting property descriptions for easements.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone Utility relocation has begun. Expected start for contractor is Mid-December.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/GP1830	9/18/2018	Contractor nearing Ridgefields Clubhouse with line installation.
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Change order for AEP conduits for BMA approval 11/21.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Value Engineering underway to meet funding availability.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2018	Additional Survey plats being created to satisfy mortgage holder requirements to release liens.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Evaluating building layout options to avoid existing plant yard piping.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/SW1700/SW1603	4/1/2019	Compiling data on existing equipment for CDM. Design continues.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Kick of meeting 11/10/17
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Preliminary layout has started.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Design underway.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey is complete and will be turned over to Design week of 11/12/2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	The Environmental Document has been approved and schematic design is underway, based upon public comments.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019