

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey is complete and will be turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	W Center St crossing scheduled for 12/15-12/17. Road will be closed for entire weekend.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Gathering information to complete radio pathway survey
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Design underway
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Waterline survey is underway.
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Change order for AEP conduits for BMA approval 11/21.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design continues.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	12/19/17 - Easements presented to BMA for approval.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Utilities met with Designer week of 11/13/2017 to finalize relocations plan.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	12/21/2017	Contractor working in Centerbrook Circle Area.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	12/22/2017	Paving expected to begin during the week of December 4th.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	The Environmental Document has been approved and schematic design is underway, based upon public comments.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Crews completing new service line installations along Pendragon Road this week.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707		Bid Date changed to 12-13-2017 per Addendum No. 1 sent December 1, 2017
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Advertisement for Bid -11/19/17; Pre-Bid Meeting - 11/29/17; Bid Opening - 12/13/17
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Design underway.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Additional Survey plats created and submitted to satisfy mortgage holder requirements to release liens.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	12/22/2017	Pump station startup on both pump stations and paving on both pump stations should be complete by December 15th.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Value Engineering underway to meet funding availability.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/22/2017	The majority of the project has been completed.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone Utility relocation has begun. Expected start for contractor is Mid-January.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Meeting to review concept alternatives on 11/3.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		1/19/2018	The project foundation/boardwalk/decking is nearly complete. The large portion of the work that remains is the handrail and concrete bypass.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/20/2018	Consultant is working on survey and design. Plan review meeting set for 12/18.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	12/29/2017	Contractor working on finishing roofing and other details. Final roofing material to be delivered 12/13.
\$230,000.00	Helen Whitaker	Mason, David	Library Colonnade Expansion	GP1807		In design. Currently scheduled to advertise on 12/3 for early January 2018 bid opening.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	Water main is complete. Still have tie-ins, testing and services to install.
\$209,106.00	Ronnie Hammonds	Clabaugh, Hank	Meadow Lane Paving - Colonial Heights		12/23/2017	Paving is expected to begin on December 18th.
\$160,000.00		Mason, David	Lynn View Community Center Site Improvements	GP1714		Bid Opening November 21, 2017.
\$79,583.00	Chad Austin	Dave Harris	Meade Tractor Sanitary Sewer Extension	SW1806	4/27/2018	Bid Opening 12-07-2017 _ East TN Turf & Landscaping Low Bidder
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$11,800.00		Mason, David	Borden Park Phase II - Playground	GP1700		Presenting purchase order to BMA for approval 11/21. Utilizing U.S. Communities Purchasing Alliance to procure.
		Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$160,000.00		Mason, David	Lynn View Community Center Site Improvements	GP1714		Bid Opening November 21, 2017.
\$11,800.00		Mason, David	Borden Park Phase II - Playground	GP1700		Presenting purchase order to BMA for approval 11/21. Utilizing U.S. Communities Purchasing Alliance to procure.
		Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
\$230,000.00	Helen Whitaker	Mason, David	Library Colonnade Expansion	GP1807		In design. Currently scheduled to advertise on 12/3 for early January 2018 bid opening.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707		Bid Date changed to 12-13-2017 per Addendum No. 1 sent December 1, 2017
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	12/21/2017	Contractor working in Centerbrook Circle Area.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/22/2017	The majority of the project has been completed.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	12/22/2017	Paving expected to begin during the week of December 4th.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	12/22/2017	Pump station startup on both pump stations and paving on both pump stations should be complete by December 15th.
\$209,106.00	Ronnie Hammonds	Clabaugh, Hank	Meadow Lane Paving - Colonial Heights		12/23/2017	Paving is expected to begin on December 18th.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	12/29/2017	Contractor working on finishing roofing and other details. Final roofing material to be delivered 12/13.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	Water main is complete. Still have tie-ins, testing and services to install.
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		1/19/2018	The project foundation/boardwalk/decking is nearly complete. The large portion of the work that remains is the handrail and concrete bypass.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Meeting to review concept alternatives on 11/3.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	W Center St crossing scheduled for 12/15-12/17. Road will be closed for entire weekend.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Advertisement for Bid -11/19/17; Pre-Bid Meeting - 11/29/17; Bid Opening - 12/13/17

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/20/2018	Consultant is working on survey and design. Plan review meeting set for 12/18.
\$79,583.00	Chad Austin	Dave Harris	Meade Tractor Sanitary Sewer Extension	SW1806	4/27/2018	Bid Opening 12-07-2017 _ East TN Turf & Landscaping Low Bidder
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	12/19/17 - Easements presented to BMA for approval.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	BWSC is preparing the construction documents, using Little Tikes as the playground equipment provider.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone Utility relocation has begun. Expected start for contractor is Mid-January.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/GP1830	9/18/2018	Crews completing new service line installations along Pendragon Road this week.
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Change order for AEP conduits for BMA approval 11/21.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Value Engineering underway to meet funding availability.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/SW1700/SW1603	4/1/2019	Gathering information to complete radio pathway survey
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design continues.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Utilities met with Designer week of 11/13/2017 to finalize relocations plan.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Design underway
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Additional Survey plats created and submitted to satisfy mortgage holder requirements to release liens.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Waterline survey is underway.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Design underway.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey is complete and will be turned over to Design week of 11/12/2017.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	The Environmental Document has been approved and schematic design is underway, based upon public comments.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019