

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	5/21/2018	Work continues along Lynn Garden Dr and Reedy Creek behind the Anderson Ford property.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	30% design drawings expected by 4/10/18.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	30% plans expected 3/14/18.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Footing work continues but is stalled due to the rain
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Survey and design to begin in Spring 2018.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	60% design complete.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Obtained 60% of easements. Continue to work with remaining property owners.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design Plans received and reviewed. TDOT Format "Preliminary Plans" development underway.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Contractor testing on Cloverdale. Backflow installed on Brandonwood. Lines installed on Lakewood and Manderley. Contractor working on Berkeley.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Preliminary Design underway. Current status is 50% of NEPA phase complete as of 1/25/2017
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Secondary appraisals underway to satisfy mortgage holder requirements to release liens.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/8/2018	Value Engineering underway to meet funding availability.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded]	MPO15A	6/30/2018	Telephone company still in process of relocating. Expected start for contractor is April.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	Designer incorporating the public's comments into the design.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711		Construction start date being determined, weather dependent
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades		9/30/2018	Water/Sewer has approved layout. Engineering Division finalizing construction documents for TDEC Review.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	6/30/2018	Plans submitted on 3/7 for review.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	TDOT concurred with awarding to low bidder Stansell Electric. Contract has been mailed to Stansell Electric.
\$230,000.00	Helen Whitaker	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Waiting on 2nd reading to awrd contract
\$187,500.00	Kitty Frazier	Melton, Dawn	Lynn View Community Center Site Improvements	GP1714	5/20/2018	Ramp Retaining walls are complete; concrete steps Completed; Concrete flat work continues on ramp
\$117,889.67	Kitty Frazier	Melton, Dawn	Borden Park Phase II - Playground	GP1700	4/19/2018	Playground Installer has partial installation but has not been able to continue due to the conditions on site.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Plans ready for submittal to TDEC for review.
		Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Duco Construction is the low bidder. Owner is evaluating the funding package.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
		Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711		Construction start date being determined, weather dependent
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Plans ready for submittal to TDEC for review.
\$117,889.67	Kitty Frazier	Melton, Dawn	Borden Park Phase II - Playground	GP1700	4/19/2018	Playground Installer has partial installation but has not been able to continue due to the conditions on site.
\$187,500.00	Kitty Frazier	Melton, Dawn	Lynn View Community Center Site Improvements	GP1714	5/20/2018	Ramp Retaining walls are complete; concrete steps Completed; Concrete flat work continues on ramp
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	5/21/2018	Work continues along Lynn Garden Dr and Reedy Creek behind the Anderson Ford property.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Duco Construction is the low bidder. Owner is evaluating the funding package.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone company still in process of relocating. Expected start for contractor is April.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	6/30/2018	Plans submitted on 3/7 for review.
\$230,000.00	Helen Whitaker	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Waiting on 2nd reading to award contract
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/GP1830	9/18/2018	Contractor testing on Cloverdale. Backflow installed on Brandonwood. Lines installed on Lakewood and Manderley. Contractor working on Berkeley.
\$350,000.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades		9/30/2018	Water/Sewer has approved layout. Engineering Division finalizing construction documents for TDEC Review.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	TDOT concurred with awarding to low bidder Stansell Electric. Contract has been mailed to Stansell Electric.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/8/2018	Value Engineering underway to meet funding availability.
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	Designer incorporating the public's comments into the design.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Footing work continues but is stalled due to the rain
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	60% design complete.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	30% design drawings expected by 4/10/18.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Obtained 60% of easements. Continue to work with remaining property owners.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	30% plans expected 3/14/18.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Secondary appraisals underway to satisfy mortgage holder requirements to release liens.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Survey and design to begin in Spring 2018.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	PreliminaryDesign underway. Current status is 50% of NEPA phase complete as of 1/25/2017
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design Plans received and reviewed. TDOT Format "Preliminary Plans" development underway.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019