

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	5/21/2018	Concrete work being done along Lomax St. Line work continuing on Fairway Ford property and Sullivan St.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Working with Sierra Wireless to complete radio frequency analysis for sewer lift stations. Expect 30% drawings by the end of March.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Received 30% plans on 4/6/18.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Footings and foundations walls are ongoing this week
\$3,867,000.00	Chad Austin	Clabaugh Hank	Border Regions Sewer Extensions		2/17/2020	Survey and design to begin in Spring 2018.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Obtained 60% of easements. Continue to work with remaining property owners.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design Plans received and reviewed. TDOT Format "Preliminary Plans" development underway.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Sidewalk installation 99% complete. Backflows installed for Berkeley & Charsley. Installing line on Heatherly.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	PreliminaryDesign underway. Current status is 50% of NEPA phase complete as of 1/25/2017
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Secondary appraisals underway to satisfy mortgage holder requirements to release liens.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/8/2018	Value Engineering underway to meet funding availability.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone company still in process of relocating. Expected start for contractor is May.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	BARGE still working on design.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Rehab work continues
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Chad Austin	Clabaugh Hank	Border Regions Area 3 Water Upgrades		9/30/2018	Documents will be submitted to TDEC for review during the week of April 9th.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	6/30/2018	Plans are under review.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	The fully executed agreement with Stansell Electric is in place. Working to schedule preconstruction meeting.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Asbestos abatement to be completed this week. Preconstruction meeting 4/12/2018.
\$187,500.00	Kitty Frazier	Melton, Dawn	Lynn View Community Center Site Improvements	GP1714	5/20/2018	Parking lot paving and striping have been completed.
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
\$117,889.67	Kitty Frazier	Melton, Dawn	Borden Park Phase II - Playground	GP1700	4/19/2018	Installers said they need two weeks of drying for the remainder of installation.
\$75,797.00	Rob Cole	Hickman, Mike	Bays Mountain Bathroom Renovations		5/15/2018	Construction underway. Walls built.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Waiting on TDEC approval
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Duco Construction is the low bidder. Owner is evaluating the funding package.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades			Waiting on TDEC approval
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement			Design underway by consultant (Mattern & Craig)
\$117,889.67	Kitty Frazier	Melton, Dawn	Borden Park Phase II - Playground	GP1700	4/19/2018	Installers said they need two weeks of drying for the remainder of installation.
\$75,797.00	Rob Cole	Hickman, Mike	Bays Mountain Bathroom Renovations		5/15/2018	Construction underway. Walls built.
\$187,500.00	Kitty Frazier	Melton, Dawn	Lynn View Community Center Site Improvements	GP1714	5/20/2018	Parking lot paving and striping have been completed.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	5/21/2018	Concrete work being done along Lomax St. Line work continuing on Fairway Ford property and Sullivan St.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Duco Construction is the low bidder. Owner is evaluating the funding package.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone company still in process of relocating. Expected start for contractor is May.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	6/30/2018	Plans are under review.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Asbestos abatement to be completed this week. Preconstruction meeting 4/12/2018.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/GP1830	9/18/2018	Sidewalk installation 99% complete. Backflows installed for Berkeley & Charsley. Installing line on Heatherly.
\$350,000.00	Chad Austin	Clabaugh Hank	Border Regions Area 3 Water Upgrades		9/30/2018	Documents will be submitted to TDEC for review during the week of April 9th.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	The fully executed agreement with Stansell Electric is in place. Working to schedule preconstruction meeting.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/8/2018	Value Engineering underway to meet funding availability.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Rehab work continues
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	BARGE still working on design.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Footings and foundations walls are ongoing this week

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Working with Sierra Wireless to complete radio frequency analysis for sewer lift stations. Expect 30% drawings by the end of March.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Obtained 60% of easements. Continue to work with remaining property owners.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Received 30% plans on 4/6/18.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Secondary appraisals underway to satisfy mortgage holder requirements to release liens.
\$3,867,000.00	Chad Austin	Clabaugh Hank	Border Regions Sewer Extensions		2/17/2020	Survey and design to begin in Spring 2018.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	PreliminaryDesign underway. Current status is 50% of NEPA phase complete as of 1/25/2017
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design Plans received and reviewed. TDOT Format "Preliminary Plans" development underway.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019