

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	7/20/2018	Connection has been made at Lovedale Lift Station. Work continues on 18" behind Fairway Ford. Center St is scheduled to be milled and paved the week of June 11.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	5/17/18 - 30% Review meeting. Received radio frequency analysis for sewer lift stations.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	30% design review meeting - 4/23/18
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Slab on grade is complete.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Preliminary survey has started.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Three easements remain - Miller, Byrd, Micheli.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design submitted to TDOT for review.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Contractor testing on Charsley Road and Heatherly Road. Preparing to test on High Ridge Road.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Meeting on 5/3/18 with designer to address comments from City. Once comments are addressed plans will be submitted to TDOT for design review comments.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Condemnation hearings set for June, with the goal of obtaining Federal Highway Administration obligation of Federal funds by 6/30/2018.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone company expects to be relocated by 6/8/18.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	BARGE still working on design.
\$450,000.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades		12/30/2018	Bids for project will be opened on June 20.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grout repair work continues including Buttresses
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	9/30/2018	Advertise for bid 6/10. Pre-bid 6/19. Open bids 6/26.
\$288,000.00	Chris McCartt	Clabaugh, Hank	Carousel Park		10/31/2018	Survey layout has began. Erosion/Sediment control measures installed during first week of June.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	Work to begin on or about May 14th.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Drywall, block and electrical work underway.
\$206,280.76		Clabaugh, Hank	2018 Contracted Paving - Barnett Drive and Fiddlers Way	NC1800		W-L Construction and Paving was the low bidder. The Contract is working it's way through the signature phase.
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement		11/30/2018	Design underway by consultant (Mattern & Craig)
\$128,747.00		Clabaugh, Hank	Center Street Sidewalk Improvements - Phase 1		9/2/2018	The construction Notice to Proceed has been set for June 4th.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades		6/15/2018	Waiting on TDEC approval
		Jason Starnes	Dillow Circle Waterline Extension Project			Check for TDEC plan review.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$206,280.76		Clabaugh, Hank	2018 Contracted Paving - Barnett Drive and Fiddlers Way	NC1800		W-L Construction and Paving was the low bidder. The Contract is working it's way through the signature phase.
		Jason Starnes	Dillow Circle Waterline Extension Project			Check for TDEC plan review.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades		6/15/2018	Waiting on TDEC approval
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	6/30/2018	Telephone company expects to be relocated by 6/8/18.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Drywall, block and electrical work underway.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	7/20/2018	Connection has been made at Lovedale Lift Station. Work continues on 18" behind Fairway Ford. Center St is scheduled to be milled and paved the week of June 11.
\$128,747.00		Clabaugh, Hank	Center Street Sidewalk Improvements - Phase 1		9/2/2018	The construction Notice to Proceed has been set for June 4th.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	Contractor testing on Charsley Road and Heatherly Road. Preparing to test on High Ridge Road.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	9/30/2018	Advertise for bid 6/10. Pre-bid 6/19. Open bids 6/26.
\$288,000.00	Chris McCartt	Clabaugh, Hank	Carousel Park		10/31/2018	Survey layout has began. Erosion/Sediment control measures installed during first week of June.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	Work to begin on or about May 14th.
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement		11/30/2018	Design underway by consultant (Mattern & Craig)
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grout repair work continues including Buttresses
\$450,000.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades		12/30/2018	Bids for project will be opened on June 20.
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	BARGE still working on design.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Slab on grade is complete.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/SW1700/SW1603	4/1/2019	5/17/18 - 30% Review meeting. Received radio frequency analysis for sewer lift stations.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% desgin complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Three easements remain - Miller, Byrd, Micheli.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	30% design review meeting - 4/23/18
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Condemnation hearings set for June, with the goal of obtaining Federal Highway Administration obligation of Federal funds by 6/30/2018.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Preliminary survey has started.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Meeting on 5/3/18 with designer to address comments from City. Once comments are addressed plans will be submitted to TDOT for design review comments.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design submitted to TDOT for review.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019