

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	7/20/2018	Weather permitting, crews will be milling W Center St on 6/18 and paving/stripping on 6/19. Remainder of area will be paved after W Cetner St.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	5/17/18 - 30% Review meeting. Received radio frequency analysis for sewer lift stations.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	30% design review meeting - 4/23/18
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Exterior plywood sheathing being installed.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Preliminary survey has started.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Three easements remain - Miller, Byrd, Micheli.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design submitted to TDOT for review.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	High Ridge Road line testing. Paving on Pendragon Road to open sidewalk this week.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Meeting on 5/3/18 with designer to address comments from City. Once comments are addressed plans will be submitted to TDOT for design review comments.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Condemnation hearings set for June, with the goal of obtaining Federal Highway Administration obligation of Federal funds by 6/30/2018.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	NTP with construction was set for 6/11/2018
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	BARGE still working on design.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$450,000.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades		12/30/2018	Bids for project will be opened on June 20.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grout repair work continues including Buttresses
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	9/30/2018	Advertise for bid 6/10. Pre-bid 6/19. Open bids 6/26.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Erosion and Sediment Control measures installed. Contractor is awaiting for materials to be delivered.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	Contractor is working on installing the conduit from Tranbarger Drive to Truxton Drive.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Framing and Drywall underway.
\$206,280.76		Clabaugh, Hank	2018 Contracted Paving - Barnett Drive and Fiddlers Way	NC1800	6/30/2018	Construction has started. Ongoing work includes milling and undercutting for subgrade repairs.
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement		11/30/2018	Design underway by consultant (Mattern & Craig)
\$128,747.00		Clabaugh, Hank	Center Street Sidewalk Improvements - Phase 1		9/2/2018	Saw cutting and demolition has begun.
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades		6/15/2018	Waiting on TDEC approval

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$50,000.00	Steve Robbins	David Edwards	Main St. & Sullivan St. System Upgrades		6/15/2018	Waiting on TDEC approval
\$206,280.76		Clabaugh, Hank	2018 Contracted Paving - Barnett Drive and Fiddlers Way	NC1800	6/30/2018	Construction has started. Ongoing work includes milling and undercutting for subgrade repairs.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	7/1/2018	Framing and Drywall underway.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	7/20/2018	Weather permitting, crews will be milling W Center St on 6/18 and paving/stripping on 6/19. Remainder of area will be paved after W Cetner St.
\$128,747.00		Clabaugh, Hank	Center Street Sidewalk Improvements - Phase 1		9/2/2018	Saw cutting and demolition has begun.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803/G P1830	9/18/2018	High Ridge Road line testing. Paving on Pendragon Road to open sidewalk this week.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	9/30/2018	Advertise for bid 6/10. Pre-bid 6/19. Open bids 6/26.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Erosion and Sediment Control measures installed. Contractor is awaiting for materials to be delivered.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	Contractor is working on installing the conduit from Tranbarger Drive to Truxton Drive.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	NTP with construction was set for 6/11/2018
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement		11/30/2018	Design underway by consultant (Mattern & Craig)
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grout repair work continues including Buttresses
\$450,000.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades		12/30/2018	Bids for project will be opened on June 20.
\$600,000.00	Kitty Frazier	Melton, Dawn	Riverbend Park	GP1512	12/31/2018	BARGE still working on design.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Exterior plywood sheathing being installed.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/SW1700/SW1603	4/1/2019	5/17/18 - 30% Review meeting. Received radio frequency analysis for sewer lift stations.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Three easements remain - Miller, Byrd, Micheli.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	30% design review meeting - 4/23/18
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	Condemnation hearings set for June, with the goal of obtaining Federal Highway Administration obligation of Federal funds by 6/30/2018.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Preliminary survey has started.
\$961,140.00	Michael Thompson	Elsea, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Meeting on 5/3/18 with designer to address comments from City. Once comments are addressed plans will be submitted to TDOT for design review comments.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Per TDOT Field Survey was completed and turned over to Design week of 11/12/2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	40% Design submitted to TDOT for review.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019