

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near complete. A public design meeting is being planned for late Summer 2018.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	7/20/2018	Project is substantially complete. Punch list has been made. Paving will be complete by 7/13/18. Contract amendment being presented to BMA on 7/16/18.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Working to complete Radio Pathway study for remote water sites.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Working towards 90% design.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Plumbing rough-in work on bathrooms and downspouts are being installed.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Preliminary survey has started.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Three easements remain - Miller, Byrd, Micheli.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Bids have been received and contract has been recommended to award to W-L Construction and Paving.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		4/26/2019	Survey and design.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Meeting on 5/3/18 with designer to address comments from City. Once comments are addressed plans will be submitted to TDOT for design review comments.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	The City was issued orders of possession on remaining tracts at hearings on June 19. Information submitted and TDOT is in the process of certifying the ROW, which will allow the obligation of federal funds for the construction phase of this project.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Bids have been received and contract has been recommended to award to W-L Construction and Paving.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor is installing conduits for signal.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	11/30/2018	Pre-construction conference to be scheduled soon.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grout and Stone repointing continues.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$397,700.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	12/30/2018	Contract is working it's way through the signature phase.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	9/30/2018	Bids came in much higher than estimate and budget. Rejection of bids on BMA Agenda for 7/17/18.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Site work continues. Getting ready to pour sidewalk.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	Contractor is working on installing the conduit from Tranbarger Drive to Truxton Drive.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	8/3/2018	Drywall finishing, getting ready for painters.
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement		11/30/2018	90% design plans and cost estimate received from Mattern & Craig.
\$128,747.00		Clabaugh, Hank	Center Street Sidewalk Improvements - Phase 1		9/2/2018	Demoliton and replacement of sidewalk and ramps continues.
\$50,000.00	David Edwards	David Edwards	Main St. & Sullivan St. System Upgrades		8/17/2018	Plans approved. Construction to start on 7/2/18.
		Jason Starnes	Lakeside Lane 2018 Waterline Replacement Project			Waiting on check for TDEC Plan Review.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
		Jason Starnes	Lakeside Lane 2018 Waterline Replacement Project			Waiting on check for TDEC Plan Review.
\$6,719,995.10	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	7/20/2018	Project is substantially complete. Punch list has been made. Paving will be complete by 7/13/18. Contract amendment being presented to BMA on 7/16/18.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	8/3/2018	Drywall finishing, getting ready for painters.
\$50,000.00	David Edwards	David Edwards	Main St. & Sullivan St. System Upgrades		8/17/2018	Plans approved. Construction to start on 7/2/18.
\$128,747.00		Clabaugh, Hank	Center Street Sidewalk Improvements - Phase 1		9/2/2018	Demoliton and replacement of sidewalk and ramps continues.
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	9/30/2018	Bids came in much higher than estimate and budget. Rejection of bids on BMA Agenda for 7/17/18.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Site work continues. Getting ready to pour sidewalk.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	Contractor is working on installing the conduit from Tranbarger Drive to Truxton Drive.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor is installing conduits for signal.
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Bids have been received and contract has been recommended to award to W-L Construction and Paving.
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Bids have been received and contract has been recommended to award to W-L Construction and Paving.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	11/30/2018	Pre-construction conference to be scheduled soon.
\$150,000.00	Steve Robbins	Steve Robbins	Bloomington Culvert Replacement		11/30/2018	90% design plans and cost estimate received from Mattern & Craig.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grout and Stone repointing continues.
\$397,700.00	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	12/30/2018	Contract is working it's way through the signature phase.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Plumbing rough-in work on bathrooms and downspouts are being installed.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Working to complete Radio Pathway study for remote water sites.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% desgin complete. Project is on hold until funding becomes available.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		4/26/2019	Survey and design.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Three easements remain - Miller, Byrd, Micheli.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2019	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Working towards 90% desgin.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	The City was issued orders of possession on remaining tracts at hearings on June 19. Information submitted and TDOT is in the process of certifying the ROW, which will allow the obligation of federal funds for the construction phase of this project.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Preliminary survey has started.
\$961,140.00	Michael Thompson	Elsea, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Meeting on 5/3/18 with designer to address comments from City. Once comments are addressed plans will be submitted to TDOT for design review comments.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near completeion. A public design meeting is being planned for late Summer 2018.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019