

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	8/1/2017	If no issues arise, 7 day test will be complete 7/28/17. Project substantially completed. J Cumby continues to work through punch list items.
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	TDOT plans to have a Preliminary ROW plans for review Fall 2017.
\$6,616,000.00	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor tunneling under W Sullivan St. Greenbelt closure from Industry Dr to Cloud Park to start 8/7 and continue for 30 days.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Kick off meeting scheduled for 8/15/17
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Bid Opening scheduled for 8/3/17.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Received revised final plans 7/25/17 for comment. Will begin working with Rochelle to purchase easements.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Final bridge design underway. Utility coordination and ROW exhibit development continue.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	contractor working in Chesterfield Area.
\$2,236,500.00	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Bids opened 7/20/17. Contract award going to BMA for approval 8/1/17.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	contractor working in Lebanon Rd and Droke Farm areas.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Environmental document has been submitted for TDOT review. Preliminary sketches have been prepared and stakeholder and public meetings are being scheduled for August.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Project update meeting scheduled for 7/13.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	90% plans review meeting held 7/6/17. BWS&C waiting on final comments.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	8/25/2017	concrete walks complete. Topsoil in place. Irrigation & landscaping underway. Final trim-out of fountain underway.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Current work includes demolition of the existing concrete parapet wall on the river bridge.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Contract documents underway for consultant contract for survey and design.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Plans, specifications, DBE goal, advertisement and utility certification approved. Awaiting ROW certification. All parcel owners have signed agreements of sale, closings and partial releases remain.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Work is currently focused on the Brightwood Lane site. Work includes removal of all rock for the wet well, valve, and utilities.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Plans and Design Certification have been submitted to TDOT for review.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		10/31/2017	Paving expected to begin in late August.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	9/21/2017	New portion of Alt. 2 lot ready for base course. Tennis parking will then shift to allow last section of old asphalt to be removed.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	Bid opening scheduled for 8/15/2017.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The contract award will go before the BMA on August 1st.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	11/2/2017	Existing railing has been taken down and concrete forms for foundations have been placed.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Bid documents sent to TDOT for review and approval.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Building demolition should be complete by 7/28.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/13/2017	Anticipate construction to begin on or about July 24, 2017.
\$130,000.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	Project Advertisement 7/2/17. Bid opening scheduled for 8/1/17.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	The bid opening is scheduled for July 26th.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	8/31/2017	Materials schedule to ship the week of August 7.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$13,733,749.69	Niki Ensor	Niki Ensor	Raw Water Intake Replacement (1.5 M EDA Grant)	WA1504	8/1/2017	If no issues arise, 7 day test will be complete 7/28/17. Project substantially completed. J Cumby continues to work through punch list items.
\$1,245,300.00	Chris McCartt	Mason, David	Centennial Park	GP1533	8/25/2017	concrete walks complete. Topsoil in place. Irrigation & landscaping underway. Final trim-out of fountain underway.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	8/31/2017	Materials schedule to ship the week of August 7.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/3/2017	contractor working in Lebanon Rd and Droke Farm areas.
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Building demolition should be complete by 7/28.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/15/2017	Work is currently focused on the Brightwood Lane site. Work includes removal of all rock for the wet well, valve, and utilities.
\$522,000.00	Kitty Frazier	Mason, David	Borden Park Improvements Phase 1	GP1510	9/21/2017	New portion of Alt. 2 lot ready for base course. Tennis parking will then shift to allow last section of old asphalt to be removed.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/13/2017	Anticipate construction to begin on or about July 24, 2017.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		10/31/2017	Paving expected to begin in late August.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	11/2/2017	Existing railing has been taken down and concrete forms for foundations have been placed.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	contractor working in Chesterfield Area.
\$130,000.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	Project Advertisement 7/2/17. Bid opening scheduled for 8/1/17.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	Current work includes demolition of the existing concrete parapet wall on the river bridge.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	Plans, specifications, DBE goal, advertisement and utility certification approved. Awaiting ROW certification. All parcel owners have signed agreements of sale, closings and partial releases remain.
\$90,000.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	12/31/2017	The bid opening is scheduled for July 26th.
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The contract award will go before the BMA on August 1st.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Final bridge design underway. Utility coordination and ROW exhibit development continue.
\$1,500,000.00	Rob Cole	Mason, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Project update meeting scheduled for 7/13.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	BWSC under contract for master planning services.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Bid documents sent to TDOT for review and approval.
\$6,616,000.00	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor tunneling under W Sullivan St. Greenbelt closure from Industry Dr to Cloud Park to start 8/7 and continue for 30 days.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	90% plans review meeting held 7/6/17. BWS&C waiting on final comments.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Received revised final plans 7/25/17 for comment. Will begin working with Rochelle to purchase easements.
\$2,236,500.00	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement		7/1/2018	Bids opened 7/20/17. Contract award going to BMA for approval 8/1/17.
\$4,000,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Bid Opening scheduled for 8/3/17.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Plans and Design Certification have been submitted to TDOT for review.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design underway
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Kick off meeting scheduled for 8/15/17
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	Bid opening scheduled for 8/15/2017.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Contract documents underway for consultant contract for survey and design.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	TDOT plans to have a Preliminary ROW plans for review Fall 2017.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Environmental document has been submitted for TDOT review. Preliminary sketches have been prepared and stakeholder and public meetings are being scheduled for August.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019