

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near complete. A public design meeting is being planned for late Summer 2018.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	8/16/18 - Held 60% plans review for WTP and SLS. Continue to work on radio pathway study for remote water sites.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Working towards 90% design.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Interior plywood sheeting has started; Interior wall framing in 90% complete.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Survey has started.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Continue to work on two easements. Meeting with property owner on 8/22/18.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2021	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2020	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Paving expected to begin on August 31st. Work will begin at the signaled intersections.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		4/26/2019	Survey to be completed next week.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	TDOT approved 7 foot buffer. Plans to be submitted for TDOT design review comments.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	The City was issued orders of possession on remaining tracts at hearings on June 19. Information submitted and TDOT is in the process of certifying the ROW, which will allow the obligation of federal funds for the construction phase of this project.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Contract is working its way through the signature phase.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor is working on curb, paving driveways, and placed asphalt binder for roadway widening.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	2/22/2019	NTP is 8/27.18. E like Greene on site 9/4/18 to start demo.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grouting and repointing and Butress repair work continues.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$365,167.20	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	11/25/2018	Contractor plans to start on Tuesday September 4th.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/26/2019	Working with consultant on alternatives to upgrade sewer system.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Subgrade finished. Ready for equipment installation.
\$278,000.00	David Edwards	David Edwards	Bloomington Culvert Replacement		4/1/2019	Awaiting ARAP approval from TDEC
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	All the conduit and fiber is installed. Contractor is working on splicing the fiber and hooking it up in the signal cabinets.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	9/22/2018	Storefront windows installed. Final trimwork and painting to be completed.
\$208,682.50	Tim Elsea	Gilmer, Pamela	Indian Trail Drive at Stone Drive Intersection Improvements	2017-C14		Summers-Taylor low bidder. Contract preparation underway.
\$50,000.00	David Edwards	David Edwards	Main St. & Sullivan St. System Upgrades		8/31/2018	Construction underway.
\$20,970.00	David Edwards	David Edwards	Millye St. Drainage Improvements			Executed contract with Zane Brooks. Awaiting pre-construction meeting.
	Niki Ensor	Niki Ensor	SLS Rehab and Replacement	SW1702	3/31/2019	6/15/18 - Entered into an agreement with LDA Engineers for design.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$20,970.00	David Edwards	David Edwards	Millye St. Drainage Improvements			Executed contract with Zane Brooks. Awaiting pre-construction meeting.
\$208,682.50	Tim Elsea	Gilmer, Pamela	Indian Trail Drive at Stone Drive Intersectio Improvements	2017-C14		Summers-Taylor low bidder. Contract preparation underway.
\$50,000.00	David Edwards	David Edwards	Main St. & Sullivan St. System Upgrades		8/31/2018	Construction underway.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	9/22/2018	Storefront windows installed. Final trimwork and painting to be completed.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Subgrade finished. Ready for equipment installation.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	10/31/2018	All the conduit and fiber is installed. Contractor is working on splicing the fiber and hooking it up in the signal cabinets.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor is working on curb, paving driveways, and placed asphalt binder for roadway widening.
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Paving expected to begin on August 31st. Work will begin at the signaled intersections.
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Contract is working its way through the signature phase.
\$365,167.20	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	11/25/2018	Contractor plans to start on Tuesday September 4th.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grouting and repointing and Butress repair work continues.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Interior plywood sheeting has started; Interior wall framing in 90% complete.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	2/22/2019	NTP is 8/27.18. E like Greene on site 9/4/18 to start demo.
	Niki Ensor	Niki Ensor	SLS Rehab and Replacement	SW1702	3/31/2019	6/15/18 - Entered into an agreement with LDA Engineers for design.
\$278,000.00	David Edwards	David Edwards	Bloomington Culvert Replacement		4/1/2019	Awaiting ARAP approval from TDEC
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	8/16/18 - Held 60% plans review for WTP and SLS. Continue to work on radio pathway study for remote water sites.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% desgin complete. Project is on hold until funding becomes available.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		4/26/2019	Survey to be completed next week.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/26/2019	Working with consultant on alternatives to upgrade sewer system.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Continue to work on two easements. Meeting with property owner on 8/22/18.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Working towards 90% design.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	The City was issued orders of possession on remaining tracts at hearings on June 19. Information submitted and TDOT is in the process of certifying the ROW, which will allow the obligation of federal funds for the construction phase of this project.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Survey has started.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2020	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	TDOT approved 7 foot buffer. Plans to be submitted for TDOT design review comments.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near complete. A public design meeting is being planned for late Summer 2018.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2021	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019