

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near completion. A public design meeting is being planned for Fall 2018.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	8/16/18 - Held 60% plans review for WTP and SLS. Continue to work on radio pathway study for remote water sites.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Working towards 90% design.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Sprinklers being installed and testing to be done this week.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Met with Tri Cities Crossing owner on September 4th. Field survey has started.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% design complete. Project is on hold until funding becomes available.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Continue to work on two easements. Meeting with property owner on 8/22/18.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2021	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2020	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Signalized intersections milled and new loops installed. Paving underway.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		8/19/2019	Plans submitted to water department for review. SCHD to review before TDEC submittal.
\$961,140.00	Michael Thompson	Elsa, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Under TDOT design review.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	ROW certification approved 8/10/2018. Specification updates approved. Awaiting TIP Adjustment approval and then Notice to Proceed for Construction phase.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Contract is working its way through the signature phase.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor is working on curb, paving driveways, and placed asphalt binder for roadway widening.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	2/22/2019	NTP is 8/27.18. E like Greene on site 9/4/18 to start demo.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grouting and repointing and Butress repair work continues.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$365,167.20	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	11/25/2018	Contractor began work on September 4th. Two crews working. One on Cox Hollow Road and one on Fordtown Road.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/26/2019	Working with consultant on alternatives to upgrade sewer system.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Ready for equipment installation, seeding/sodding.
\$278,000.00	David Edwards	David Edwards	Bloomington Culvert Replacement		4/1/2019	Awaiting ARAP approval from TDEC
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	9/25/2018	Contractor is finishing up the splicing and will be adding guy wires to poles where fiber crosses roadway.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	10/15/2018	Final trimwork underway. Shelving to be installed this week.
\$208,682.50	Tim Elsea	Gilmer, Pamela	Indian Trail Drive at Stone Drive Intersectio	2017-C14		Summers-Taylor low bidder. Contract preparation underway.
\$50,000.00	David Edwards	David Edwards	Main St. & Sullivan St. System Upgrades		9/14/2018	Construction underway.
\$20,970.00	David Edwards	David Edwards	Millye St. Drainage Improvements			Executed contract with Zane Brooks. Awaiting pre-construction meeting.
	Niki Ensor	Niki Ensor	SLS Rehab and Replacement	SW1702	3/31/2019	6/15/18 - Entered into an agreement with LDA Engineers for design.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$20,970.00	David Edwards	David Edwards	Millye St. Drainage Improvements			Executed contract with Zane Brooks. Awaiting pre-construction meeting.
\$208,682.50	Tim Elsea	Gilmer, Pamela	Indian Trail Drive at Stone Drive Intersectio Improvements	2017-C14		Summers-Taylor low bidder. Contract preparation underway.
\$50,000.00	David Edwards	David Edwards	Main St. & Sullivan St. System Upgrades		9/14/2018	Construction underway.
\$246,225.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	9/25/2018	Contractor is finishing up the splicing and will be adding guy wires to poles where fiber crosses roadway.
\$230,000.00	Chris McCart	Hickman, Mike	Library Colonnade Expansion	GP1807	10/15/2018	Final trimwork underway. Shelving to be installed this week.
\$288,000.00	Chris McCartt	Hickman, Mike	Carousel Park		10/31/2018	Ready for equipment installation, seeding/sodding.
\$619,720.46	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	11/12/2018	Contractor is working on curb, paving driveways, and placed asphalt binder for roadway widening.
\$1,405,205.65	Public Works	Clabaugh, Hank	2018 Contracted Paving - Area 10: West Lynn Garden		11/16/2018	Signalized intersections milled and new loops installed. Paving underway.
\$668,835.40	Public Works	Clabaugh, Hank	2018 Contracted Paving - Main Roads: Ridgefields, Ft Robinson, Rivermont		11/16/2018	Contract is working its way through the signature phase.
\$365,167.20	Chad Austin	Hank Clabaugh	Border Regions Area 3 Water Upgrades	WA1806	11/25/2018	Contractor began work on September 4th. Two crews working. One on Cox Hollow Road and one on Fordtown Road.
\$420,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation (2017-C28)	GP1711	12/22/2018	Grouting and repointing and Butress repair work continues.
\$4,186,000.00	Chris McCartt	Melton, Dawn	New KATS Transit Center	GP1718	1/18/2019	Sprinklers being installed and testing to be done this week.
\$577,000.00	Niki Ensor	Sam Chase	Tri-County Tank Replacement Project	WA1705	2/22/2019	NTP is 8/27.18. E like Greene on site 9/4/18 to start demo.
	Niki Ensor	Niki Ensor	SLS Rehab and Replacement	SW1702	3/31/2019	6/15/18 - Entered into an agreement with LDA Engineers for design.
\$278,000.00	David Edwards	David Edwards	Bloomington Culvert Replacement		4/1/2019	Awaiting ARAP approval from TDEC
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	8/16/18 - Held 60% plans review for WTP and SLS. Continue to work on radio pathway study for remote water sites.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	90% desgin complete. Project is on hold until funding becomes available.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$350,000.00	Rob Cole	Austin, Chad	Bays Mountain Septic System Upgrades	GP1704	4/26/2019	Working with consultant on alternatives to upgrade sewer system.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2019	Continue to work on two easements. Meeting with property owner on 8/22/18.
\$1,300,000.00	Chad Austin	Pamela Gilmer	Phase 4 Water Improvements		8/19/2019	Plans submitted to water department for review. SCHD to review before TDEC submittal.
\$4,400,000.00	Niki Ensor	Niki Ensor	WWTP Electrical Improvements	SW1800	9/1/2019	Working towards 90% design.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	11/1/2019	ROW certification approved 8/10/2018. Specification updates approved. Awaiting TIP Adjustment approval and then Notice to Proceed for Construction phase.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	GP1623	12/7/2019	Value Engineering underway to meet funding availability.
\$3,867,000.00	Chad Austin	Hank Clabaugh	Border Regions Sewer Extensions		2/17/2020	Met with Tri Cities Crossing owner on September 4th. Field survey has started.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2020	Preliminary plans comments returned from TDOT and addressed. Work continues towards Right of Way Plans submission (70%).
\$961,140.00	Michael Thompson	Elsea, Tim	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]	GP1725	8/31/2020	Under TDOT design review.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	Preliminary design plans are near completion. A public design meeting is being planned for Fall 2018.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	6/30/2021	Still awaiting RPAI (East Stone Commons Owner) coordination with designer on access needs.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019