

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	TDOT plans to have a Preliminary ROW plans for review Fall 2017.
\$6,616,000.00	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor mobilizing equipment to E Center St. behind Action Athletics and to Lomax St. Information meeting with residents was held on 9/7.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Design underway
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Pre-construction meeting scheduled for 9/14/17.
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design is underway. Need to locate 2 additional water lines and an electrical conduit before H&S surveyors return.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Working with H&S to get clarification on easement description and pipe coating.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Final bridge design underway. Utility coordination and ROW exhibit development continue.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Cedar Crest Drive area.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/28/2017	Contractor working in Lebanon Rd area.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Public Hearing held 8/21/17. Additional stakeholder meetings continue.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803	9/18/2018	Pre-con set for 8/31/17 @ 11 a.m.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Drawings anticipated mid-August for review and submission to TDEC 9/1/17.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Finalizing plans.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	The new concrete parapet wall on the river bridge is about complete. Rebar, conduit, and stormwater work continues.
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Contract documents underway for consultant contract for survey and design.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	ROW acquisition is ongoing, issues with partial release of leins from lenders has slowed closing on several parcels.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/30/2017	The Brightwood site is nearing completion. The Lebanon road site continues with manhole and wet well installation.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Plans and Design Certification have been submitted to TDOT for review.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/1/2017	The Notice to Proceed Date is October 2nd. Contractual completion date is December 1st.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Site surveying is complete. Preparing preliminary master plan.
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	Request for TDOT concurrence submitted 9/5/2017.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The Parks and Recreation Division is preparing the funding package.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	11/2/2017	Posts have been set and framing for deck is underway.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	Agreement to be sent to BMA on 9/19
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Asphalt binder and concrete curbs in place.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/17/2017	Contractor is working on installing signal pole foundations and conduit.
\$172,500.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	All demolition complete. Preparing layout to excavate footings for inner wall.
\$138,500.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	1/23/2018	Construction expected to begin on 9/25/17.
\$50,000.00		David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	10/16/2017	Materials have been delivered. Installer scheduled to begin 9/11.
		Steve Robbins	Bloomington Culvert Replacement			Design underway by engineering (Dave Harris)

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
	Chad Austin	Pamela Gilmer	Meade Tractor Sanitary Sewer Extension		1/31/2018	Project awaiting TDEC approval and acquiring easement.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	RFQs for the playground equipment shall be submitted by September 26th. The City is still awaiting clearance from TDEC concerning brownfield requirements.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Project scope meeting held on September 14th.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$50,000.00		David Edwards	Main St. & Sullivan St. System Upgrades			Coordination underway with KATS site contractor
		Steve Robbins	Bloomington Culvert Replacement			Design underway by engineering (Dave Harris)
\$200,000.00	Kitty Frazier	Mason, David	J. Fred Johnson Park Improvements	GP1629	9/15/2017	Asphalt binder and concrete curbs in place.
\$1,926,364.00	Chad Austin	Mike Hickman	Colonial Heights Ph IV Sewer & Water	SW1511	9/28/2017	Contractor working in Lebanon Rd area.
\$831,797.00	Niki Ensor	Hank Clabaugh	Colonial Heights SLS	SW1511	9/30/2017	The Brightwood site is nearing completion. The Lebanon road site continues with manhole and wet well installation.
\$45,884.40	Kitty Frazier	Mason, David	Shade Structures at Brickyard Park	GP1729	10/16/2017	Materials have been delivered. Installer scheduled to begin 9/11.
\$179,260.00	Tim Elsea	Elsea, Tim	Sullivan Street & Clay Street Signal	GP1740	10/17/2017	Contractor is working on installing signal pole foundations and conduit.
\$245,100.00	Rob Cole	Austin, Chad	Bays Mountain - Pavillion at Lily Pad Cove	GP1707	11/2/2017	Posts have been set and framing for deck is underway.
\$2,291,714.00	Chad Austin	Mike Hickman	Colonial Heights Ph V Sewer & Water	SW1512/ WA1404	11/15/2017	Contractor working in Cedar Crest Drive area.
\$172,500.00	Lynn Tully	Mason, David	Church Circle Improvements	GP1224	11/17/2017	All demolition complete. Preparing layout to excavate footings for inner wall.
\$977,566.00	Ronnie Hammonds	Clabaugh, Hank	Wilcox Sidewalk Phase 5 [State & MTPO funded]	MPO15D	11/17/2017	The new concrete parapet wall on the river bridge is about complete. Rebar, conduit, and stormwater work continues.
\$638,357.70		Clabaugh, Hank	2017 Contracted Paving - Colonial Heights Area		12/1/2017	The Notice to Proceed Date is October 2nd. Contractual completion date is December 1st.
\$218,713.00	Chad Austin	Spud Myrick	Hunt Rd waterline extension	WA1805	12/31/2017	Agreement to be sent to BMA on 9/19
\$350,000.00	Kitty Frazier	Clabaugh, Hank	Buffalo Grasslands Boardwalk/Greenbelt Connector		12/31/2017	The Parks and Recreation Division is preparing the funding package.
\$940,000.00	Kitty Frazier	Clabaugh, Hank	Kingsport Greenbelt - Eastern Extension - Phase 1 [Fed. Grant & City funded]	GP1529	12/31/2017	ROW acquisition is ongoing, issues with partial release of leins from lenders has slowed closing on several parcels.
\$3,300,000.00	Michael Thompson	Thompson, Michael	Indian Trail Drive Extension	GP1615	12/31/2017	Final bridge design underway. Utility coordination and ROW exhibit development continue.
\$1,500,000.00	Rob Cole	Harris, David	Bays Mountain Dam Rehabilitation	GP1707	12/31/2017	Drawings anticipated mid-August for review and submission to TDEC 9/1/17.
\$138,500.00	Kitty Frazier	Clabaugh, Hank	Reedy Creek Terrace Bridge	ST1503	1/23/2018	Construction expected to begin on 9/25/17.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
	Chad Austin	Pamela Gilmer	Meade Tractor Sanitary Sewer Extension		1/31/2018	Project awaiting TDEC approval and acquiring easement.
\$600,000.00	Kitty Frazier	Mason, David	Riverbend Park	GP1512	1/31/2018	Site surveying is complete. Preparing preliminary master plan.
\$221,800.00	Tim Elsea	Elsea, Tim	Lynn Garden Signal System [MTPO & City funded]	MPO15C	1/31/2018	Working thru comments from TDOT for approval of bid documents and plans.
\$6,616,000.00	Chad Austin	Chad Austin	Reedy Creek Sewer Trunk Line	SW1706	3/21/2018	Contractor mobilizing equipment to E Center St. behind Action Athletics and to Lomax St. Information meeting with residents was held on 9/7.
\$1,250,000.00	Niki Ensor	Niki Ensor	Pipe Gallery Improvements	WA1505	3/31/2018	Finalizing plans.
\$3,740,000.00	Niki Ensor	Niki Ensor	West Kingsport Forcemain and Pump Station Improvements	SW1708	6/1/2018	Working with H&S to get clarification on easement description and pipe coating.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	RFQs for the playground equipment shall be submitted by September 26th. The City is still awaiting clearance from TDEC concerning brownfield requirements.
	Chris McCartt	Clabaugh, Hank	Carousel Park		6/4/2018	Project scope meeting held on September 14th.
\$1,688,507.50	Chad Austin	Pamela Gilmer	Pendragon Sidewalk & Water Improvement	WA1803	9/18/2018	Pre-con set for 8/31/17 @ 11 a.m.
\$4,186,000.00	Chris McCartt	Mason, David	New KATS Transit Center	GP1718	11/15/2018	Pre-construction meeting scheduled for 9/14/17.
\$697,475.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 1 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to American Way [95% State Funded 5% City]	TBD	12/8/2018	Plans and Design Certification have been submitted to TDOT for review.
\$6,600,000.00	Niki Ensor	Niki Ensor	Water & Wastewater Facilities SCADA/Telemetry Project	WA1700/ SW1700/ SW1603	4/1/2019	Design underway
\$3,750,000.00	Niki Ensor	Niki Ensor	Chemical Feed Design	WA1403	4/1/2019	Design is underway. Need to locate 2 additional water lines and an electrical conduit before H&S surveyors return.
\$400,000.00	Michael Thompson	Thompson, Michael	Signalization of the SR 126 (Memorial Blvd. at Island Road Intersection [State & MTPO Funded])	MPO15A	9/30/2019	Request for TDOT concurrence submitted 9/5/2017.
\$4,300,000.00	Chad Austin	Hank Clabaugh	Border Regions Utility Upgrades		2/17/2020	Design to begin January 2018
\$961,140.00	Michael Thompson	Thompson, Michael	Stone Drive - Phase 2 (SR 1, US 11W) Sidewalk Improvements from Stonebrook Place Pvt. Dr. to Lynn Garden Drive [95% State Funded 5% City]		8/31/2020	Contract documents underway for consultant contract for survey and design.

Estimated Cost	Project Owner	Project Manager	Project Name	Project #	Completion Date	CurrentStatus
\$415,000.00	Chad Austin	Chris Alley	SR 93- Fall Branch section (TDOT)		12/31/2020	Project moved to 2019; "B Date" package due 9/26/2018; TDOT Letting Date: December 2018
\$7,500,000.00	Ryan McReynolds	Thompson, Michael	SR 347 (Rock Springs Road) [State & MTPO funded]	No City Funds	12/31/2020	TDOT plans to have a Preliminary ROW plans for review Fall 2017.
\$1,700,000.00	Michael Thompson	Thompson, Michael	Main Street Rebuild [City & MTPO Funded]	GP1516	4/1/2021	Public Hearing held 8/21/17. Additional stakeholder meetings continue.
\$352,000.00	Chad Austin	Chris Alley	SR 93- Horse Creek/Derby Drive Section (TDOT)		12/31/2021	Project moved to 2020; "B Date" package due 9/25/2019; TDOT Letting Date: December 2019